



SHREM FINANCIAL PRIVATE LIMITED

**Four Laning of Mahagaon to Yavatmal section of NH-361 from
Km.320.580 to Km.400.575 (Package-II) in the State of
Maharashtra under NHDP Phase IV on Hybrid Annuity Mode**

TECHNICAL DUE DILIGENCE REPORT



FEBRUARY, 2021

SUBMITTED BY



RUKY PROJECTS PRIVATE LIMITED

Hyderabad – 500 072

www.rukyprojects.com



Four Laning of Mahagaon to Yavatmal section of NH-361 from
Km.320.580 to Km.400.575 (Package-II) in the State of
Maharashtra under NHDP Phase IV on Hybrid Annuity Mode

This document has been issued and amended as follows:

| Report No. | Issue | Date | Description |
|--------------------------------|-------|---------------|--------------------------------|
| RU-DD Report-Mahagaon-Yavatmal | 01 | February 2021 | Technical Due Diligence Report |

RUKY Projects Private Ltd has prepared this report in accordance with the instructions of client, for the client's sole and specific use. Any other persons who use any information contained herein do so at their own risk.

RUKY Projects Private Limited
#1403A, Manjeera Trinity Corporate, JNTU-HITEC City Road,
Kukatpally, Hyderabad – 500 072, Telangana, India,
+91 40 4855 7777 / 2304 4777
www.rukyprojects.com



DISCLAIMER AND CONSENT FOR USE

This report has been prepared for the benefit of SHREM FINANCIAL PRIVATE LIMITED (SFPL), the investment Manager of Shrem InvIT (Trust), for and in connection with initial offer of units representing an undivided beneficial interest in the Trust. In Preparing this report, RUKY Projects Pvt Ltd has relied, in whole or in part, on data and information provided by SFPL and **DBL MAHAGAON YAVATMAL HIGHWAYS PRIVATE LIMITED** which RUKY Project Pvt Ltd has assumed to be accurate, complete, reliable and correct.

This report may be reproduced and included in the preliminary placement memorandum, placement memorandum and any other documents prepared in connection with the aforesaid initial offer of units of the Trust and may be made available for inspection in the manner specified therein. In connection with the report, the following details in relation to the Technical Consultant may be included in preliminary placement memorandum and the placement memorandum and any other documents prepared in connection with the aforesaid initial offer of units of the Trust.

Technical Consultant:
RUKY PROJECTS PRIVATE LIMITED
Flat No. 1403A, 14th Floor,
Manjeera Trinity Corporate,
JNTU-Hitech City Road, Kukatpally,
Hyderabad – 500072
www.rukyprojects.com

Contact Person of Consultant: Mr. C Ramanaiah
Email: ramana_c@rukypj.com
Tel: +91 40 4855 7777

TABLE OF CONTENTS

| | |
|---|-----------|
| CHAPTER 1. INTRODUCTION | 5 |
| 1.1 General..... | 5 |
| 1.2 The Project Data..... | 6 |
| 1.3 Scope of Consultancy Services | 7 |
| CHAPTER 2. PROJECT DESCRIPTION & TECHNICAL DETAILS | 8 |
| 2.1 Salient Features of the Project..... | 8 |
| 2.2 Typical Cross Section (TCS) Schedule | 8 |
| 2.3 Road Side Drainage | 17 |
| 2.4 Service Roads | 17 |
| 2.5 Realignment | 18 |
| 2.6 Intersections..... | 19 |
| 2.7 Grade Separated Structures and underpasses..... | 21 |
| 2.8 Road Over Bridge (ROB) | 21 |
| 2.9 Carriageway and Pavement Details..... | 21 |
| 2.10 Summary of Structures..... | 21 |
| 2.11 Toll Plazas | 21 |
| 2.12 Bus bays/Bus shelters/Truck Lay bye | 22 |
| 2.13 Other Project Facilities Provided as per Schedule C of CA..... | 23 |
| CHAPTER 3. ROAD INVENTORY & PAVEMENT CONDITION | 24 |
| 3.1 General..... | 24 |
| 3.2 Road Inventory..... | 24 |
| 3.3 Pavement Condition Survey | 24 |
| CHAPTER 4. INVENTORY AND CONDITION OF STRUCTURES | 27 |
| 4.1 General Assessment and Condition of the structures..... | 27 |
| 4.2 Inventory of Structures | 27 |
| 4.3 Details of Major Bridges | 27 |
| 4.4 Details of Minor Bridges..... | 28 |
| 4.5 Details of Underpasses..... | 30 |
| 4.6 Details of Culverts: | 32 |
| CHAPTER 5. REVIEW OF PAVEMENT DESIGN..... | 37 |
| 5.1 General..... | 37 |
| 5.2 Pavement design | 37 |
| 5.3 Maintenance/ Overlay schedule | 38 |
| CHAPTER 6. SAFETY AUDIT OF ROAD..... | 39 |
| 6.1 General..... | 39 |
| 6.2 Road Safety Audit..... | 39 |
| 6.3 Conclusion | 40 |
| CHAPTER 7. TOLL PLAZA & HTMS | 41 |
| 7.1 General:..... | 41 |
| 7.2 Tolling Equipment and Control Room Equipment | 41 |
| 7.3 Vehicles | 43 |
| CHAPTER 8. SCHEDULE OF ANNUITY PAYMENTS..... | 44 |

| | | |
|---|--|-----------|
| 8.1 | Hybrid Annuity Model (HAM)..... | 44 |
| 8.2 | Payment during Construction | 44 |
| 8.3 | Schedule of Annuity Payments..... | 44 |
| CHAPTER 9. OPERATION AND MAINTENANCE | | 46 |
| 9.1 | General..... | 46 |
| 9.2 | Inspection..... | 46 |
| 9.3 | Operations..... | 46 |
| 9.4 | Operation of Toll Plazas..... | 47 |
| 9.5 | Maintenance of Project road | 47 |
| 9.6 | Review of Test Reports..... | 48 |
| 9.7 | O&M Forecast | 48 |
| CHAPTER 10. REVIEW OF CONCESSION AGREEMENT | | 50 |
| 10.1 | General: Scope of Work (Article 2)..... | 50 |
| 10.2 | Letter of Award | 50 |
| 10.3 | Conditions precedent (Article 4) | 50 |
| 10.4 | Major Obligations of the Concessionaire (Clause 5.1) | 50 |
| 10.5 | Performance Security (Article 9) | 50 |
| 10.6 | Tests (Clause 13.3)..... | 51 |
| 10.7 | Provisional Certificate (Clause 14.3) | 51 |
| 10.8 | Completion Certificate (Clause 14.4) | 51 |
| 10.9 | Commercial Operation Date (COD) (clause 15.1)..... | 51 |
| 10.10 | Change of scope (Article 16) | 51 |
| 10.11 | O&M Obligations of the Concessionaire (Clause 17.1) | 51 |
| 10.12 | Maintenance Requirements (Clause 17.2)..... | 52 |
| 10.13 | Maintenance Manual (Clause 17.3) | 52 |
| 10.14 | Maintenance Programme (Clause 17.4)..... | 52 |
| 10.15 | Damages for breach of Maintenance Obligations (Clause 17.8)..... | 52 |
| 10.16 | Monthly status reports (Clause 19.1)..... | 52 |
| 10.17 | Payment of Bid Project Cost (Article 23) | 53 |
| 10.18 | Change in Law (Article 35)..... | 53 |
| CHAPTER 11. INSURANCE | | 54 |
| 11.1 | Details of Insurance:..... | 54 |
| CHAPTER 12. CONCLUSION..... | | 55 |
| 12.1 | General..... | 55 |
| 12.2 | Pavement Condition..... | 55 |
| 12.3 | Condition of Structures | 55 |
| 12.4 | Project Facilities | 55 |
| 12.5 | Road safety..... | 55 |
| 12.6 | Maintenance | 55 |
| 12.7 | Epilogue..... | 55 |

LIST OF FIGURES

| | |
|--|----|
| Figure 1.1: Project Location Map | 5 |
| Figure 2.1: TCS-1 Typical Cross Section Of 4-Laning by Concentric Widening With 4.0m Raised Median | 9 |
| Figure 2.2: TCS-2 Built-Up Section-Plain /Rolling Terrain with Service Roads | 9 |
| Figure 2.3: TCS-3 (Typical Cross Section Of 4-Laning By Eccentric Widening (LHS) With 4.0m Raised Median | 9 |
| Figure 2.4: TCS-4 Typical Cross Section Of 4-Laning By Eccentric Widening (RHS) With 4.0m Raised Median | 10 |
| Figure 2.5: TCS-5 Typical Cross Section Of 4-Laning for Bypass and Realignment..... | 10 |
| Figure 2.6: TCS-6A Typical Four Lane Underpass Cross Section with Slip Roads in the Existing Road..... | 10 |
| Figure 2.7: TCS-6B Typical Four Lane Underpass Cross Section with Service Roads in The Existing Road | 11 |
| Figure 2.8: TCS-6C Typical Four Lane Underpass Cross Section With Slip Roads In Bypass & Realignment | 11 |
| Figure 2.9: TCS-6D Typical Four Lane Underpass Cross Section with Service Roads in Bypass & Realignment | 11 |
| Figure 2.10:TCS-6C1 Typical Four Lane Underpass Cross Section with Slip Roads in Bypass & Realignment..... | 12 |
| Figure 2.11:TCS-7A Typical Cross Section of 4-Lane Carriageway (Both Side Cutting) | 12 |
| Figure 2.12:TCS-7B Typical Cross Section of 4-Lane Carriageway (One Side Cutting) | 12 |
| Figure 2.13: TCS-8 Typical cross section of 4-laning by concentric widening | 13 |
| Figure 2.14: TCS-N1 Typical Four Lane Underpass Cross Section with Slip Roads in Bypass & Realignment | 13 |
| Figure 2.15: TCS-N2 Typical Four Lane Underpass Cross Section with Slip Roads in Bypass & Realignment | 13 |
| Figure 2.16: Pictorial Diagram of TCS Lengths. | 17 |
| Figure 2.17: Photos of Project facilities | 23 |
| Figure 3.1: Representative Photos of Pavement Condition | 26 |
| Figure 4.1: Representative photos of Major Bridges | 28 |
| Figure 4.2: Representative photos of Minor Bridges | 30 |
| Figure 4.3: Representative photos of Underpasses | 32 |
| Figure 4.4: Representative photos of Underpasses | 33 |
| Figure 4.5: Representative photos of Pipe Culverts..... | 36 |
| Figure 6.1: Representative photos during road safety audit | 40 |
| Figure 7.1: Photographs of Toll Plaza..... | 43 |

LIST OF TABLES

| | |
|--|----|
| Table 1.1: Project Data..... | 6 |
| Table 2.1: Salient Features..... | 8 |
| Table 2.2: TCS Schedule | 14 |
| Table 2.3: List of Service Road locations | 17 |
| Table 2.4: List of Slip Road locations..... | 18 |
| Table 2.5: Realignment stretches | 18 |
| Table 2.6: List of Major Junctions | 19 |
| Table 2.7: List of Minor Junctions | 19 |
| Table 2.8: Summary of Carriageway and Pavement Details | 21 |
| Table 2.9: Summary of Structures | 21 |
| Table 2.10: List of Bus shelters | 22 |
| Table 3.1: Road Inventory | 24 |
| Table 3.2: For Rigid pavement –Main carriage way..... | 25 |
| Table 3.3: Flexible Pavement-Service Roads..... | 25 |
| Table 3.4: Pavement condition summary | 25 |
| Table 4.1 : List of Structures | 27 |
| Table 4.2: List of Major Bridge | 27 |
| Table 4.3: List of Minor Bridge..... | 28 |
| Table 4.4: List of Underpasses | 30 |
| Table 4.5: List of Slab/Box Culverts..... | 32 |
| Table 4.6: List of Pipe Culverts | 33 |
| Table 5.1: Rigid Pavement Design for Main carriageway | 37 |

| | |
|--|----|
| Table 5.2: Flexible Pavement for service road | 37 |
| Table 6.1: Referred IRC Publications..... | 39 |
| Table 6.2: Existing Road Safety items | 39 |
| Table 7.1: List of Equipment at Toll Plaza and Control Room | 41 |
| Table 7.2: List of Vehicles..... | 43 |
| Table 8.1 : Schedule of Payment Milestones | 44 |
| Table 8.2 : Schedule of Annuity Payments..... | 44 |
| Table 9.1: Schedule and status of for Periodic Maintenance | 48 |
| Table 9.2: Proposed Plan for Future Operation & Maintenance Cost (In Crores) | 49 |

LIST OF ANNEXURES

| | |
|--|----|
| Annexure 1: Condition of Bridges | 56 |
| Annexure 2: Condition of Culverts..... | 59 |
| Annexure 3: Operation & Maintenance cost | 63 |
| Annexure 4: Letter of Award | 71 |
| Annexure 5: Provisional Certificate | 72 |
| Annexure 6: Insurance | 73 |
| Annexure 7: Change of Scope | 79 |
| Annexure 8: Project Photos | 80 |

CHAPTER 1. INTRODUCTION

1.1 General

DBL MAHAGAON YAVATMAL HIGHWAYS PRIVATE LIMITED (herein after referred to as the “Concessionaire”), had augmented the existing two-lane road Section of NH 361 from Mahagaon to Yavatmal in the state of Maharashtra, in accordance with the provisions of the Concession Agreement (CA) executed with National Highways Authority of India (herein after referred to as the “Authority”) on 9th June 2017.

Project road starts at Km. 320+580 located near Mahagaon and ends at Km. 400+575 near Yavatmal on NH-361. The design length of the Project is 79.995 Km. The Project Highway passes through the urban stretches of Amboda, Lonbhel, Kolwan, Bhamb, Arjuna, Hivari and Kinhi located along the Project Corridor. Project location map is provided at **Figure 1.1**.




Figure 1.1: Project Location Map

SHREM INFRAVENTURE PVT. LTD. (SIPL) acquired DBL MAHAGAON YAVATMAL HIGHWAYS PRIVATE LIMITED vide agreement dated 26 March 2018.

SHREM FINANCIAL PVT. LTD (SFPL). appointed RUKY Projects Pvt. Ltd. as consultant for detailed Technical Due Diligence services of the above Road Project to know-how the present condition of Carriageway and Structures, probable costs of Operations and Maintenance during balance Concession period, additional road safety requirements if any and to review the annuity payments received and future schedule of annuity payments.

1.2 The Project Data

Table 1.1: Project Data

| S. No. | Particulars | Details |
|--------|--|---|
| 1 | Name of the project | Four Laning of Mahagaon to Yavatmal Section of NH-361 from Km.320.580 to Km.400.575 (Design Length79.995) in the State of Maharashtra under NHDP-IV on Hybrid Annuity Mode. |
| 2 | Road Type | National Highway |
| 3 | Name of the Authority | National Highways Authority of India |
| 4 | Name of the Concessionaire | DBL Mahagaon Yavatmal Highways Private Limited |
| 5 | Name of the EPC Contractor | Dilip Buildcon Limited |
| 6 | Date of LOA | 28.03.2017 |
| 7 | Date of Agreement | 09.06.2017 |
| 8 | Design Length as per Schedule B of CA | 79.995 Kms. |
| 9 | Actual Length Constructed | 72.089 Kms. |
| 10 | Project Lane Configuration | Four Lane |
| 11 | Bid Project Cost | 1160.64 |
| 12 | EPC Cost | 857.76Cr |
| 13 | Nature of contract | Hybrid Annuity Mode |
| 14 | Toll collected by | The Authority |
| 15 | Concession Period | 15 years from the Commercial Operation Date (COD) |
| 16 | Appointed date | 28.02.2018 |
| 17 | Concession End Date | 22.05.2035 |
| 18 | Construction Period | 910 days from the Appointed Date |
| 19 | Schedule Completion Date | 27.02.2020 |
| 20 | Date of issuance of Provisional Certificate (COD) | 23.05.2020 |
| 21 | Bonus on early completion | Applicable as per Cl.23.5 of CA |
| 22 | Date of issuance of Completion Certificate | --- |
| 23 | Annuity Amount | As per Cl.23.4 and Cl.23.6.3 of CA |
| 24 | Total Number of Annuities payable during concession period | 30 Nos. |
| 25 | First Annuity Payment Date | 23.11.2020 |
| 26 | Total Number of Annuity Payments received as on January 2021 | 1 No. |

1.3 Scope of Consultancy Services

The scope of work includes providing Technical Due Diligence of the Project Highway and providing estimate of the anticipated maintenance works. Scope of the work as defined in the consultancy work order is listed below:

- Review of various contractual documents
- Carryout detailed assessment of pavement condition and propose maintenance plan along with BOQ.
- Carrying out inventory & condition survey of all elements of road like embankment slope, plantation, road furniture, tolling system etc., of the project.
- Carrying out inventory & condition survey of all structures (Major Bridges, Minor Bridges, ROB, RE Wall, Flyovers, VUPs, PUPs, Culverts etc.), suggest any rehabilitation & maintenance requirements along with BOQ.
- Carryout road safety audit on Project highway and provide suggestions for improvement.
- Assess and Provide BOQ and cost estimate for routine & periodic maintenance including O&M.
- Review of punch list items, NCR's to identify any uncompleted works as on date of submission of report.
- Review of validity of insurance and statutory compliances related to Project.
- Review of correspondences exchanged between parties on contract related issues and claims etc.
- Submission of detailed report on technical due diligence of the project.

CHAPTER 2. PROJECT DESCRIPTION & TECHNICAL DETAILS

2.1 Salient Features of the Project

The salient features of the Project as per schedule B and Schedule C of Concession Agreement (CA) including Change of scope are listed in the following Table.

Table 2.1: Salient Features

| S. No. | Particulars | As per CA | As per COS | As per Site |
|--------|--|-------------|------------|-------------|
| 1 | Total Length of Main Carriageway with Rigid Pavement (Considering both sides) | 79.995 Kms. | --- | 79.995 Kms. |
| 2 | Total Length of Main Carriageway with Flexible Pavement (Considering both sides) | --- | --- | --- |
| 3 | Total length of Service Roads | 14.59 Kms. | 0.750 Km. | 15.340 Kms. |
| 4 | Total length of Slip Roads | 10.54 Kms. | --- | 10.54 Kms. |
| 5 | No of Toll Plazas | 1 No. | --- | 1 No. |
| 6 | No of Bus Bays with Bus Shelters | 38 Nos. | --- | 38 Nos. |
| 7 | Number of Truck Lay Bays | 1 No. | --- | 1 No. |
| 8 | No of Rest Areas | 1 No. | --- | 1 No. |
| 9 | No of Major Junctions | 0 Nos. | --- | 7 Nos.* |
| 10 | No of Minor Junctions | 50 Nos. | --- | 45 Nos.* |
| 11 | No of Vehicular underpasses | 5 Nos. | --- | 5 Nos. |
| 12 | No of Light Vehicular underpasses | 5 Nos. | --- | 5 Nos. |
| 13 | No of Small Vehicular Underpass | Nil | 1 No | 1 No |
| 14 | No of Pedestrian underpasses | 3 Nos. | --- | 3 Nos. |
| 15 | No of Subways | Nil | --- | Nil |
| 16 | No of Flyovers | Nil | --- | Nil |
| 17 | No of Major Bridges | 2 Nos. | --- | 2 Nos. |
| 18 | No of Minor Bridges | 47 Nos. | --- | 39 Nos. |
| 19 | No of Hume Pipe Culverts | 137Nos. | --- | 133Nos.* |
| 20 | No of Box / Slab Culverts | 24 Nos. | --- | 24 Nos. |

*As per site requirement 7 Major junctions are developed. 5 Minor junctions are not developed as per site condition.

* Four minor bridges closely are merged and constructed as 2 no of minor bridges. 6 Minor bridges are not constructed due to LA problem.

*4 Pipe culverts are not constructed due to LA Problem

2.2 Typical Cross Section (TCS) Schedule

The Concessionaire has followed the Typical Cross Section Schedule, shown below as per Schedule B of CA during the Construction.




Figure 2.1: TCS-1 Typical Cross Section Of 4-Laning by Concentric Widening With 4.0m Raised Median




Figure 2.2: TCS-2 Built-Up Section-Plain /Rolling Terrain with Service Roads




Figure 2.3: TCS-3 (Typical Cross Section Of 4-Laning By Eccentric Widening (LHS) With 4.0m Raised Median




Figure 2.4: TCS-4 Typical Cross Section Of 4-Laning By Eccentric Widening (RHS) With 4.0m Raised Median




Figure 2.5: TCS-5 Typical Cross Section Of 4-Laning for Bypass and Realignment




Figure 2.6: TCS-6A Typical Four Lane Underpass Cross Section with Slip Roads in the Existing Road




Figure 2.7: TCS-6B Typical Four Lane Underpass Cross Section with Service Roads in The Existing Road




Figure 2.8: TCS-6C Typical Four Lane Underpass Cross Section With Slip Roads In Bypass & Realignment




Figure 2.9: TCS-6D Typical Four Lane Underpass Cross Section with Service Roads in Bypass & Realignment




Figure 2.10:TCS-6C1 Typical Four Lane Underpass Cross Section with Slip Roads in Bypass & Realignment




Figure 2.11:TCS-7A Typical Cross Section of 4-Lane Carriageway (Both Side Cutting)




Figure 2.12:TCS-7B Typical Cross Section of 4-Lane Carriageway (One Side Cutting)




Figure 2.13: TCS-8 Typical cross section of 4-laning by concentric widening With 1.5m raised median for restricted row




Figure 2.14: TCS-N1 Typical Four Lane Underpass Cross Section with Slip Roads in Bypass & Realignment




Figure 2.15: TCS-N2 Typical Four Lane Underpass Cross Section with Slip Roads in Bypass & Realignment

TCS Schedule is provided below.

Table 2.2: TCS Schedule

| S. No. | From (Km.) | To (Km.) | Length (Kms.) | TCS TYPE |
|--------|------------|----------|---------------|----------|
| 1 | 320+580 | 320+940 | 0.360 | 3 |
| 2 | 320+940 | 322+250 | 1.310 | 4 |
| 3 | 322+250 | 323+630 | 1.380 | 6B |
| 4 | 323+630 | 324+440 | 0.810 | 4 |
| 5 | 324+440 | 326+220 | 1.780 | 3 |
| 6 | 326+220 | 327+310 | 1.090 | 6A |
| 7 | 327+310 | 329+470 | 2.160 | 4 |
| 8 | 329+470 | 329+980 | 0.510 | 5 |
| 9 | 329+980 | 330+160 | 0.180 | 4 |
| 10 | 330+160 | 330+870 | 0.710 | 5 |
| 11 | 330+870 | 331+610 | 0.740 | 6C |
| 12 | 331+610 | 331+960 | 0.350 | 5 |
| 13 | 331+960 | 332+070 | 0.110 | 4 |
| 14 | 332+070 | 332+260 | 0.190 | 5 |
| 15 | 332+260 | 333+910 | 1.650 | 4 |
| 16 | 333+910 | 334+810 | 0.900 | 6A |
| 17 | 334+810 | 337+060 | 2.250 | 3 |
| 18 | 337+060 | 337+230 | 0.170 | 4 |
| 19 | 337+230 | 337+400 | 0.170 | 5 |
| 20 | 337+400 | 337+690 | 0.290 | 3 |
| 21 | 337+690 | 338+280 | 0.590 | 1 |
| 22 | 338+280 | 339+240 | 0.960 | 4 |
| 23 | 339+240 | 339+340 | 0.100 | 3 |
| 24 | 339+340 | 339+870 | 0.530 | 4 |
| 25 | 339+870 | 341+260 | 1.390 | 3 |
| 26 | 341+260 | 341+530 | 0.270 | 5 |
| 27 | 341+530 | 341+880 | 0.350 | 3 |
| 28 | 341+880 | 342+030 | 0.150 | 5 |
| 29 | 342+030 | 343+090 | 1.060 | 4 |
| 30 | 343+090 | 343+200 | 0.110 | 3 |
| 31 | 343+200 | 343+540 | 0.340 | 4 |
| 32 | 343+540 | 344+200 | 0.660 | 5 |
| 33 | 344+200 | 344+230 | 0.030 | 7B |
| 34 | 344+230 | 345+200 | 0.970 | 7A |
| 35 | 345+200 | 345+740 | 0.540 | 4 |
| 36 | 345+740 | 346+020 | 0.280 | 5 |
| 37 | 346+020 | 346+740 | 0.720 | 4 |
| 38 | 346+740 | 347+010 | 0.270 | 5 |

| S. No. | From (Km.) | To (Km.) | Length (Kms.) | TCS TYPE |
|--------|------------|----------|---------------|----------|
| 39 | 347+010 | 347+460 | 0.450 | 4 |
| 40 | 347+460 | 347+620 | 0.160 | 5 |
| 41 | 347+620 | 348+380 | 0.760 | 3 |
| 42 | 348+380 | 349+540 | 1.160 | 6B |
| 43 | 349+540 | 349+750 | 0.210 | 2 |
| 44 | 349+750 | 350+440 | 0.690 | 4 |
| 45 | 350+440 | 350+740 | 0.300 | 4 |
| 46 | 350+740 | 351+460 | 0.720 | 4 |
| 47 | 351+460 | 353+010 | 1.550 | 3 |
| 48 | 353+010 | 354+500 | 1.490 | 4 |
| 49 | 354+500 | 354+750 | 0.250 | 5 |
| 50 | 354+750 | 355+320 | 0.570 | 4 |
| 51 | 355+320 | 355+520 | 0.200 | 3 |
| 52 | 355+520 | 356+720 | 1.200 | 4 |
| 53 | 356+720 | 356+930 | 0.210 | 3 |
| 54 | 356+930 | 357+140 | 0.210 | 4 |
| 55 | 357+140 | 357+890 | 0.750 | 6B |
| 56 | 357+890 | 358+640 | 0.750 | 3 |
| 57 | 358+640 | 359+620 | 0.980 | 5 |
| 58 | 359+620 | 360+170 | 0.550 | 6C |
| 59 | 360+170 | 360+360 | 0.190 | 6C1 |
| 60 | 360+360 | 360+570 | 0.210 | 5 |
| 61 | 360+570 | 361+000 | 0.430 | N1 |
| 62 | 361+000 | 361+410 | 0.410 | 5 |
| 63 | 361+410 | 361+780 | 0.370 | 4 |
| 64 | 361+780 | 362+040 | 0.260 | 5 |
| 65 | 362+040 | 362+660 | 0.620 | 4 |
| 66 | 362+660 | 363+080 | 0.420 | 5 |
| 67 | 363+080 | 363+290 | 0.210 | 6A |
| 68 | 363+290 | 363+810 | 0.520 | 6C |
| 69 | 363+810 | 363+970 | 0.160 | 6A |
| 70 | 363+970 | 364+980 | 1.010 | 1 |
| 71 | 364+980 | 365+570 | 0.590 | 4 |
| 72 | 365+570 | 368+960 | 3.390 | 3 |
| 73 | 368+960 | 369+460 | 0.500 | 4 |
| 74 | 369+460 | 370+110 | 0.650 | 5 |
| 75 | 370+110 | 371+210 | 1.100 | 6A |
| 76 | 371+210 | 371+790 | 0.580 | 5 |
| 77 | 371+790 | 376+320 | 4.530 | 3 |
| 78 | 376+320 | 377+360 | 1.040 | 5 |
| 79 | 377+360 | 377+710 | 0.350 | N2 |

| S. No. | From (Km.) | To (Km.) | Length (Kms.) | TCS TYPE |
|--------|------------|----------|---------------|----------|
| 80 | 377+710 | 378+260 | 0.550 | 5 |
| 81 | 378+260 | 379+030 | 0.770 | 4 |
| 82 | 379+030 | 379+200 | 0.170 | 5 |
| 83 | 379+200 | 379+440 | 0.240 | 4 |
| 84 | 379+440 | 379+900 | 0.460 | 5 |
| 85 | 379+900 | 380+010 | 0.110 | 4 |
| 86 | 380+010 | 380+400 | 0.390 | 5 |
| 87 | 380+400 | 380+480 | 0.080 | 4 |
| 88 | 380+480 | 380+940 | 0.460 | 3 |
| 89 | 380+940 | 382+100 | 1.160 | 6B |
| 90 | 382+100 | 384+790 | 2.690 | 3 |
| 91 | 384+790 | 385+570 | 0.780 | 4 |
| 92 | 385+570 | 387+150 | 1.580 | 5 |
| 93 | 387+150 | 387+270 | 0.120 | 3 |
| 94 | 387+270 | 387+520 | 0.250 | 5 |
| 95 | 387+520 | 387+790 | 0.270 | 4 |
| 96 | 387+790 | 388+000 | 0.210 | 5 |
| 97 | 388+000 | 388+530 | 0.530 | 3 |
| 98 | 388+530 | 389+080 | 0.550 | 5 |
| 99 | 389+080 | 389+380 | 0.300 | 5 |
| 100 | 389+380 | 389+540 | 0.160 | 5 |
| 101 | 389+540 | 389+740 | 0.200 | 3 |
| 102 | 389+740 | 390+250 | 0.510 | 5 |
| 103 | 390+250 | 390+500 | 0.250 | 3 |
| 104 | 390+500 | 390+580 | 0.080 | 5 |
| 105 | 390+580 | 391+070 | 0.490 | 5 |
| 106 | 391+070 | 391+185 | 0.115 | 8 |
| 107 | 391+185 | 391+385 | 0.200 | 8 |
| 108 | 391+385 | 391+465 | 0.080 | 8 |
| 109 | 391+465 | 392+470 | 1.005 | 5 |
| 110 | 392+470 | 393+500 | 1.030 | 4 |
| 111 | 393+500 | 393+770 | 0.270 | 5 |
| 112 | 393+770 | 393+870 | 0.100 | 6D |
| 113 | 393+870 | 394+980 | 1.110 | 6B |
| 114 | 394+980 | 395+240 | 0.260 | 3 |
| 115 | 395+240 | 395+360 | 0.120 | 5 |
| 116 | 395+360 | 395+810 | 0.450 | 5 |
| 117 | 395+810 | 395+920 | 0.110 | 5 |
| 118 | 395+920 | 396+060 | 0.140 | 3 |
| 119 | 396+060 | 396+430 | 0.370 | 5 |
| 120 | 396+430 | 396+710 | 0.280 | 3 |

| S. No. | From (Km.) | To (Km.) | Length (Kms.) | TCS TYPE |
|--------|------------|----------|---------------|----------|
| 121 | 396+710 | 396+770 | 0.060 | 1 |
| 122 | 396+770 | 397+360 | 0.590 | 3 |
| 123 | 397+360 | 398+120 | 0.760 | 6B |
| 124 | 398+120 | 400+060 | 1.940 | 3 |
| 125 | 400+060 | 400+575 | 0.515 | 2 |




Figure 2.16: Pictorial Diagram of TCS Lengths.

2.3 Road Side Drainage

- To facilitate quick disposal of water from the Carriageway and to avoid accumulation of drainage from the Carriageway, RCC side drains are constructed along the main carriage way on both flanks as specified in Schedule B of CA in strict adherence to the Standard Specifications set forth in Schedule D of CA.
- The Concessionaire has provided RCC covered drains with footpath in built up areas while earthen drains are constructed in open and rural areas.

2.4 Service Roads

Service Roads and Slip Roads are provided as per the provisions of Schedule B of the Concession Agreement. The details are provided below.

Table 2.3: List of Service Road locations

| S. No. | From (Km.) | To (Km.) | Side | Length (Kms.) | Remarks |
|--------|------------|----------|------|---------------|--|
| 1 | 322+240 | 323+620 | BHS | 2.760 | 40m on LHS is not constructed due to LA Problem* |
| 2 | 348+340 | 349+710 | BHS | 2.740 | 270m on LHS is not constructed |

| S. No. | From (Km.) | To (Km.) | Side | Length (Kms.) | Remarks |
|--------|------------|----------|--------------|---------------|---|
| | | | | | due to LA Problem* |
| 3 | 357+100 | 357+850 | BHS | 1.500 | |
| 4 | 380+740 | 381+900 | BHS | 2.320 | |
| 5 | 393+620 | 394+830 | BHS | 2.420 | |
| 6 | 397+200 | 397+960 | BHS | 1.520 | 230m on RHS is not constructed due to LA Problem* |
| 7 | 399+910 | 400+575 | BHS | 1.330 | |
| | | | Total | 14.590 | |

Note: * SRPL confirmed upon handing over of land uncompleted service roads shall be completed by the EPC Contractor at his cost and risk as provided under the EPC Agreement.

Table 2.4: List of Slip Road locations

| S. No. | From Chainage (Km.) | To Chainage (Km.) | Side | Length (Kms.) |
|--------|---------------------|-------------------|--------------|---------------|
| 1 | 326+210 | 327+300 | BHS | 2.180 |
| 2 | 330+860 | 331+600 | BHS | 1.480 |
| 3 | 333+900 | 334+800 | BHS | 1.800 |
| 4 | 359+580 | 360+130 | BHS | 1.100 |
| 5 | 362+790 | 363+680 | BHS | 1.780 |
| 6 | 369+900 | 371+000 | BHS | 2.200 |
| | | | Total | 10.540 |

2.5 Realignment

As per the provisions of Schedule B of the Concession Agreement Realignment is provided at the following locations.

Table 2.5: Realignment stretches

| S. No. | From Chainage (Km.) | To Chainage (Km.) | Length (Kms.) |
|--------|---------------------|-------------------|---------------|
| 1 | 329+460 | 329+970 | 0.510 |
| 2 | 330+150 | 331+950 | 1.800 |
| 3 | 332+060 | 332+250 | 0.190 |
| 4 | 337+220 | 337+390 | 0.170 |
| 5 | 341+250 | 341+520 | 0.270 |
| 6 | 341+870 | 342+020 | 0.150 |
| 7 | 343+530 | 344+540 | 1.010 |
| 8 | 345+730 | 346+010 | 0.280 |
| 9 | 346+730 | 346+970 | 0.240 |
| 10 | 347+420 | 347+580 | 0.160 |
| 11 | 354+460 | 354+710 | 0.250 |
| 12 | 358+600 | 361+400 | 2.800 |

| S. No. | From Chainage (Km.) | To Chainage (Km.) | Length (Kms.) |
|--------------|---------------------|-------------------|---------------|
| 13 | 361+540 | 361+810 | 0.270 |
| 14 | 362+360 | 362+790 | 0.430 |
| 15 | 363+000 | 363+520 | 0.520 |
| 16 | 369+250 | 371+580 | 2.330 |
| 17 | 376+110 | 378+060 | 1.950 |
| 18 | 378+830 | 379+000 | 0.170 |
| 19 | 379+240 | 379+700 | 0.460 |
| 20 | 379+810 | 380+200 | 0.390 |
| 21 | 381+000 | 381+500 | 0.500 |
| 22 | 385+390 | 386+970 | 1.580 |
| 23 | 387+090 | 387+340 | 0.250 |
| 24 | 387+610 | 387+820 | 0.210 |
| 25 | 388+350 | 389+360 | 1.010 |
| 26 | 389+560 | 390+070 | 0.510 |
| 27 | 390+320 | 390+885 | 0.565 |
| 28 | 391+280 | 392+300 | 1.020 |
| 29 | 393+350 | 393+620 | 0.270 |
| 30 | 395+080 | 395+760 | 0.680 |
| 31 | 395+900 | 396+270 | 0.370 |
| Total | | | 21.315 |

2.6 Intersections

The details of the Major & Minor junctions are provided in Schedule B of the Concession Agreement. As per site condition 7 nos. of Major Junctions and 45 nos. of Minor Junctions are developed. Details are given below.

Table 2.6: List of Major Junctions

| S. No. | Design Chainage (Km.) | Type of Junction | Side |
|--------|-----------------------|------------------|------|
| 1. | 334+300 | Y-Junction | RHS |
| 2. | 349+020 | T-Junction | LHS |
| 3. | 357+525 | Y-Junction | RHS |
| 4. | 370+733 | X-Junction | LHS |
| 5. | 370+734 | X-Junction | RHS |
| 6. | 381+502 | X-Junction | BHS |
| 7. | 394+411 | Y-Junction | RHS |

Table 2.7: List of Minor Junctions

| S. No. | Design Chainage (Km.) | Type of Junction | Side |
|--------|-----------------------|------------------|------|
| 1 | 321+799 | T-Junction | LHS |
| 2 | 322+702 | Y-Junction | RHS |
| 3 | 325+000 | Y-Junction | LHS |
| 4 | 325+600 | Y-Junction | RHS |

| S. No. | Design Chainage (Km.) | Type of Junction | Side |
|--------|-----------------------|------------------|------|
| 5 | 325+861 | Y-Junction | LHS |
| 6 | 326+810 | Y-Junction | LHS |
| 7 | 328+750 | X-Junction | LHS |
| 8 | 328+758 | | RHS |
| 9 | 337+900 | Y-Junction | RHS |
| 10 | 338+174 | Y-Junction | LHS |
| 11 | 339+865 | Y-Junction | LHS |
| 12 | 341+292 | X-Junction | LHS |
| 13 | 341+288 | | RHS |
| 14 | 343+144 | Y-Junction | RHS |
| 15 | 352+286 | T-Junction | LHS |
| 16 | 352+426 | T-Junction | RHS |
| 17 | 352+979 | T-Junction | LHS |
| 18 | 353+314 | Y-Junction | RHS |
| 19 | 354+081 | Staggered | RHS |
| 20 | 355+262 | Y-Junction | LHS |
| 21 | 355+815 | T-Junction | LHS |
| 22 | 356+778 | Y-Junction | RHS |
| 23 | 365+964 | X-Junction | LHS |
| 24 | 365+953 | | RHS |
| 25 | 366+127 | T-Junction | LHS |
| 26 | 367+484 | Staggered | LHS |
| 27 | 367+534 | | RHS |
| 28 | 368+712 | T-Junction | RHS |
| 29 | 369+346 | T-Junction | LHS |
| 30 | 369+600 | Y-Junction | LHS |
| 31 | 371+725 | Y-Junction | LHS |
| 32 | 371+908 | Y-Junction | LHS |
| 33 | 373+118 | Y-Junction | RHS |
| 34 | 375+986 | T-Junction | RHS |
| 35 | 376+094 | Y-Junction | LHS |
| 36 | 376+580 | Y-Junction | RHS |
| 37 | 377+344 | X-Junction | BHS |
| 38 | 378+300 | Y-Junction | RHS |
| 39 | 382+032 | Staggered | RHS |
| 40 | 391+575 | Y-Junction | LHS |
| 41 | 392+781 | T-Junction | RHS |
| 42 | 398+913 | T-Junction | LHS |
| 43 | 399+052 | Y-Junction | RHS |
| 44 | 400+138 | T-Junction | LHS |
| 45 | 400+377 | Y-Junction | LHS |

2.7 Grade Separated Structures and underpasses

As per the provisions of Schedule B of the CA 3 Nos. of Pedestrian Underpass, 5 Nos. of Light Vehicular Underpass, 1 No of small vehicular underpass and 5 Nos. of Vehicular Underpass structures are provided in the Project Corridor. Details are provided in **Chapter 4**.

2.8 Road Over Bridge (ROB)

ROB is not proposed in the project road as per provisions of Schedule B of CA.

2.9 Carriageway and Pavement Details

Summary of Carriageway is given below:

Table 2.8: Summary of Carriageway and Pavement Details

| S. No. | Description | Flexible (Km.) | Rigid (Km.) |
|--------------------------|-----------------------------|----------------|-------------|
| 1 | Service Roads | 14.590 | |
| 2 | Slip Roads | 10.540 | |
| 3 | 4 Lane Paved shoulder | | 79.995 |
| 4 | Total Length | 21.130 | 79.995 |
| TYPE OF ALIGNMENT | | | |
| 5 | Widening | | 49.745 |
| 6 | Realignment | | 16.545 |
| 7 | Flyover approaches | | 12.210 |
| 8 | Cutting Section | | 1.495 |
| 9 | Total Length of the Project | | 79.995 |

2.10 Summary of Structures

Summary of Structures as per provisions of schedule B of the CA is given below.

Table 2.9: Summary of Structures

| S. No. | Description | Major Bridges | Minor Bridges | Hume Pipe Culverts | Box/Slab Culverts | Underpasses |
|--------|----------------|---------------|---------------|--------------------|-------------------|---|
| 1 | Retained | | | | | |
| 2 | Widening | | 21 | 51 | 3 | |
| 3 | Reconstruction | | 11 | 46 | 13 | |
| 4 | New | 2 | 15 | 40 | 8 | 1 No. PUP 3 Nos. VUP 10 Nos. LVUP |
| 5 | Improvement | | | | | |
| | Total | 2 | 47 | 137 | 24 | 14 |

2.11 Toll Plazas

- Toll Plaza is located on the project road at Km. 382+920, which comprises of eight lanes.
- The width of each toll lane is provided 3.2 m, except for the lane for over dimensioned vehicles, where it is 4.5 m.

- Between each toll lane of the toll plaza, traffic islands are constructed to accommodate tollbooth.
- Protective barriers of reinforced concrete and traffic impact attenuators are placed in the front of each island to prevent out of control approaching vehicles crashing into the tollbooth.
- The canopy is provided for weather protection to toll operators, drivers and facilities. The canopy is designed aesthetically pleasing with cylindrical support columns located at traffic island so that there is no restriction on visibility and traffic movement.
- Total 7 Nos. toll booths are provided in toll plaza.
- Toll Plaza is updated to ETC Lane system as per the Change of Scope Order issued to the Concessionaire.
- List of tolling equipment provided at site is furnished in the Detailed Report.

2.12 Bus bays/Bus shelters/Truck Lay bye

As per provisions of Schedule C of CA bus shelters are provided at 38 locations. Details are provided below.

Table 2.10: List of Bus shelters

| S. No. | Location at Km. | S.No. | Location at Km. |
|----------------------|-----------------|-------|-----------------|
| 1 | 323+000 | 20 | 323+100 |
| 2 | 331+360 | 21 | 331+140 |
| 3 | 334+450 | 22 | 334+550 |
| 4 | 337+750 | 23 | 338+000 |
| 5 | 340+750 | 24 | 340+950 |
| 6 | 342+850 | 25 | 342+800 |
| 7 | 349+300 | 26 | 349+310 |
| 8 | 352+060 | 27 | 354+400 |
| 9 | 357+620 | 28 | 356+900 |
| 10 | 361+300 | 29 | 361+400 |
| 11 | 362+235 | 30 | 362+950 |
| 12 | 364+900 | 31 | 364+980 |
| 13 | 366+130 | 32 | 366+280 |
| 14 | 368+600 | 33 | 368+750 |
| 15 | 370+400 | 34 | 370+700 |
| 16 | 375+700 | 35 | 375+650 |
| 17 | 381+100 | 36 | 381+150 |
| 18 | 393+100 | 37 | 392+800 |
| 19 | 395+070 | 38 | 395+120 |
| Truck lay bye | | | |
| 1 | 384+300 | LHS | |

2.13 Other Project Facilities Provided as per Schedule C of CA

- Roadside furniture: Sign Boards Kilometer stones, Road Marking and object/hazard markers are provided in accordance with IRC-SP: 84-2014.
- Traffic safety devices: W Beam Crash barriers, parapet walls are provided as per the provisions of Schedule C of CA.
- Landscaping: Provided at Toll Plaza location and being maintained
- Tree Plantation: Median plantation and Avenue plantation on both sides of the Project Corridor is provided all along the way and is being maintained.
- Medical Aid Post: Provided at Toll Plaza location and is operational
- Highway Lighting: Highway lighting is provided at Toll Plaza, Bus bays and Truck Lay byes and is functional.



Mini Nest at Km.383+400



Truck Lay bye at Km.384+300



Rest area at Km.385+300



Weigh Bridge at Km.383+200



Km.391+800



Junction at Km.392+800

Figure 2.17: Photos of Project facilities

CHAPTER 3. ROAD INVENTORY & PAVEMENT CONDITION

3.1 General

Road Inventory and pavement condition surveys were carried out by a team of Engineers and the features noted at site are presented in the sections provided below

3.2 Road Inventory

Inventory of the project road was carried out physically and the same is summarized in the following table. Few representative photographs are presented below.

Table 3.1: Road Inventory

| S. No. | Features | Remarks |
|--------|--------------------|---|
| 1 | Terrain | Plain rolling Terrain |
| 2 | Land Use | Agriculture and forest |
| 3 | Four lane length | 79.995 km |
| 4 | Earthen shoulder | 1.0 m to 1.5m Width on site |
| 5 | Junctions | 52 Nos. |
| 6 | Toll Plaza | At Km.382+920 |
| 7 | Sign boards | Sign boards are provided as per Highway requirements |
| 8 | Road Markings | Lane markings are provided as per Highway requirement |
| 9 | Bus Bays /shelters | 38 Nos. |
| 10 | Truck lay bye | 1 No. |
| 11 | Highway Lighting | Provided as per requirement |
| 12 | Avenue plantation | Provided |

3.3 Pavement Condition Survey

The survey on general pavement condition was primarily undertaken by means of slow drive-over survey, and supplemented with measurements wherever necessary. Pavement assessment was done with the help of simple instruments using measuring tape, Straight edge. It was carried out to quantify pavement deficiency on a representative basis. Aspects of pavement condition assessment include surface defects, rut depth, cracking, potholes, patched areas, shoulder conditions etc. An overall assessment of performance serviceability of the road was also done to rate the existing pavement and shoulder condition qualitatively.

The pavement condition was measured under the following sub-heads:

- Shoulder- (Composition/Condition)
- Riding Quality (Good/Fair/Poor/Very Poor)
- Pavement Condition

As per the provisions of Schedule B, the Concessionaire has constructed the Main Carriageway with Rigid Pavement and Service & Slip Roads with Flexible Pavement. Pavement Design submitted by the Concessionaire was reviewed and found in accordance with the provisions of IRC:37 and IRC 58. Design parameters are provided below. CBR considered for Flexible Pavement was 13% and Effective CBR for

Rigid pavement was 7%. Based on CBR values, axle loads and Traffic the crust designed is satisfactory. The crust details are given below.

Table 3.2: For Rigid pavement –Main carriage way

| | | |
|---|-----------|-------|
| 1 | PQC | 270mm |
| 2 | DLC | 150mm |
| 3 | GSB | 150mm |
| 5 | Sub Grade | 500mm |

Table 3.3: Flexible Pavement-Service Roads

| | | |
|---|-----------|-------|
| 1 | BC | 40mm |
| 2 | DBM | 60mm |
| 3 | WMM | 250mm |
| 4 | GSB | 200mm |
| 5 | Sub Grade | 500mm |

- Based on the review on Designs submitted by the Concessionaire, the above crust is safe for project.

Upon verification of the Pavement condition in the above said manner, it is observed that the Pavement condition of Project road is good. The field measurements of the Pavement Condition survey are tabulated in the standard proforma as per IRC: SP-19. The summary of Pavement condition is given below.

Table 3.4: Pavement condition summary

| From (Km) | To (Km) | Length (Kms.) | Condition |
|-----------|---------|---------------|-----------|
| 320+580 | 400+575 | 79.995 | Good |



Km. 320+000



Km. 389+100



Km.391+613



Km.391+800

Figure 3.1: Representative Photos of Pavement Condition.

CHAPTER 4. INVENTORY AND CONDITION OF STRUCTURES

4.1 General Assessment and Condition of the structures

Inspection of existing structures on the project section was carried out, detailed inventory and condition is examined during the site visit as per the guide lines provided in IRC SP: 52-1999 & IRC SP: 35-1990.

4.2 Inventory of Structures

The list of structures along this project highway.

Table 4.1 : List of Structures

| S. No. | Type of Structure | Numbers |
|--------|-------------------|----------|
| 1 | Major bridges | 02 Nos. |
| 2 | Minor Bridge | 39 Nos. |
| 3 | Underpasses | 14 Nos. |
| 4 | Pipe culverts | 133 Nos. |
| 5 | Slab/Box Culverts | 24 Nos. |

The major bridges of superstructure provided is RCC Solid slab resting on RCC wall type piers and abutments with open foundation. The minor bridges of superstructure are RCC solid slab/RCC Box type and the substructures are of PCC/RCC conventional wall type supported on open foundations. Detailed inventory and condition survey of bridges are given in **ANNEXURE 1**. The culverts observed along the project road are mainly of two types viz. pipe culverts and RCC slab/box culverts. Structural condition of most of the culverts is fair except in few locations. Detailed inventory and condition survey of culverts are given in **ANNEXURE 2**.

4.3 Details of Major Bridges

The total length of the major bridge at Km 360+485 is 75.0m with 5 spans. The superstructure consists of RCC solid slab. Each pier and whereas abutment is regular RCC Circular type abutment. Open foundations have been constructed for all piers and abutments. Superstructure is seated on Elastomeric/Tar paper bearings. Expansion joints are of Strip seal type. RCC railings have been provided on both sides of the deck.

The total length of the major bridge at Km 376+231 is 90.0m with 6 spans. The superstructure consists of RCC solid slab. Each pier and whereas abutment is regular RCC wall type abutment. Open foundations have been constructed for all piers and abutments. Superstructure is seated on Elastomeric/Tar paper bearings. Expansion joints are of Strip seal type. RCC railings have been provided on both sides of the deck

Table 4.2: List of Major Bridge

| S. No. | Chainage (Km.) | Span | Total Length of Bridge (m.) |
|--------|----------------|----------|-----------------------------|
| 1 | 360+485 | 3 x 25.0 | 75.0 |
| 2 | 376+231 | 6 x 15.0 | 90.0 |

The condition of the superstructure and substructure is good. Certain minor maintenance operations such as quadrant pitching, reflector plates, drainage spouts and strip seal expansion joints are to be carried out.



Km.376+231

Figure 4.1: Representative photos of Major Bridges

4.4 Details of Minor Bridges

The details of minor bridges along the project stretch are listed. The type of superstructure for minor bridges is RCC solid slab/RCC Box type and the substructure is PCC/RCC conventional wall/Circular type, supported on open foundations. Expansion joints are buried type/Strip seal and bearings are tar paper and elastomeric bearings. RCC crash barriers and Railings are provided for most of the structures.

Table 4.3: List of Minor Bridge

| S. No. | Chainage (Km.) | Span | Total Length of Bridge (m.) | Description |
|--------|----------------|----------|-----------------------------|--|
| 1 | 321+151 | 2 x 6.5 | 13 | It has RCC Box structure. It has RCC Railing, bituminous wearing coat. |
| 2 | 323+321 | 3X7.0 | 21 | It has RCC Box structure. It has RCC Crash barrier/Railing, bituminous wearing coat. |
| 3 | 324+256 | 1x6.0 | 6 | It has RCC Box structure. It has RCC Crash barrier/Railing, bituminous wearing coat. |
| 4 | 325+915 | 3X7.0 | 21 | It has RCC Box structure. It has RCC Crash barrier/Railing, bituminous wearing coat. |
| 5 | 326+082 | 3x12.5 | 37.5 | It has RCC solid slab superstructure supported on RCC wall type piers and abutment. Other features are RCC crash barrier/Railing, bituminous wearing coat, and Tar paper/Elastomeric Bearings and Strip seal expansion joints. |
| 6 | 329+645 | 4 x 10.0 | 40 | It has RCC Box structure. It has RCC Crash barrier/Railing, bituminous wearing coat. |
| 7 | 334+660 | 3x8.33 | 24.99 | It has RCC Box structure. It has RCC Crash barrier/Railing, bituminous wearing coat. |
| 8 | 336+400 | 3x4.0 | 12 | It has RCC Box structure. It has RCC Crash barrier/Railing, bituminous wearing coat. |
| 9 | 336+549 | 2x4.7 | 9.4 | It has RCC Box structure. It has RCC Crash barrier/Railing, bituminous wearing coat. |
| 10 | 337+468 | 2X10.0 | 20 | It has RCC Box structure. It has RCC Crash barrier/Railing, bituminous wearing coat. |
| 11 | 339+168 | 1X7.0 | 7 | It has RCC Box structure. It has RCC Crash barrier/Railing, bituminous wearing coat. |
| 12 | 340+225 | 1X8.0 | 8 | It has RCC Box structure. It has RCC Crash |

| S. No. | Chainage (Km.) | Span | Total Length of Bridge (m.) | Description |
|--------|----------------|--------|-----------------------------|--|
| | | | | barrier/Railing, bituminous wearing coat. |
| 13 | 340+315 | 3X9.7 | 29.1 | It has RCC solid slab superstructure supported on RCC wall type piers and abutment. Other features are RCC crash barrier/Railing, bituminous wearing coat, and Tar paper/Elastomeric Bearings and Strip seal expansion joints. |
| 14 | 343+468 | 2x13.5 | 27 | It has RCC solid slab superstructure supported on RCC wall type piers and abutment. Other features are RCC crash barrier/Railing, bituminous wearing coat, and Tar paper/Elastomeric Bearings and Strip seal expansion joints. |
| 15 | 347+403 | 2X10.0 | 20 | It has RCC Box structure. It has RCC Crash barrier/Railing, bituminous wearing coat. |
| 16 | 359+399 | 3x7.0 | 21 | It has RCC Box structure. It has RCC Crash barrier/Railing, bituminous wearing coat. |
| 17 | 359+848 | 3x7.0 | 21 | It has RCC Box structure. It has RCC Crash barrier/Railing, bituminous wearing coat. |
| 18 | 362+868 | 1x13.5 | 13.5 | It has RCC Box structure. It has RCC Crash barrier/Railing, bituminous wearing coat. |
| 19 | 365+373 | 2x4.5 | 9 | It has RCC Box structure. It has RCC Crash barrier/Railing, bituminous wearing coat. |
| 20 | 371+557 | 2x12.5 | 25 | It has RCC solid slab superstructure supported on RCC wall type piers and abutment. Other features are RCC crash barrier/Railing, bituminous wearing coat, and Tar paper/Elastomeric Bearings and Strip seal expansion joints. |
| 21 | 373+609 | 2x8.9 | 17.8 | It has RCC Box structure. It has RCC Crash barrier/Railing, bituminous wearing coat. |
| 22 | 373+704 | 3x3.0 | 9 | It has RCC Box structure. It has RCC Crash barrier/Railing, bituminous wearing coat. |
| 23 | 375+165 | 2x4.5 | 9 | It has RCC Box structure. It has RCC Crash barrier/Railing, bituminous wearing coat. |
| 24 | 377+321 | 2x10.5 | 21 | It has RCC Box structure. It has RCC Crash barrier/Railing, bituminous wearing coat. |
| 25 | 378+593 | 1x10.0 | 10 | It has RCC Box structure. It has RCC Crash barrier/Railing, bituminous wearing coat. |
| 26 | 381+804 | 2x6.9 | 13.8 | It has RCC Box structure. It has RCC Crash barrier/Railing, bituminous wearing coat. |
| 27 | 383+748 | 3x3.7 | 11.1 | It has RCC Box structure. It has RCC Crash barrier/Railing, bituminous wearing coat. |
| 28 | 384+960 | 2x6.0 | 12 | It has RCC Box structure. It has RCC Crash barrier/Railing, bituminous wearing coat. |
| 29 | 386+480 | 4x10.0 | 40 | It has RCC Box structure. It has RCC Crash barrier/Railing, bituminous wearing coat. |
| 30 | 387+247 | 3x5.0 | 15 | It has RCC Box structure. It has RCC Crash barrier/Railing, bituminous wearing coat. |
| 31 | 389+553 | 2x8.0 | 16 | It has RCC Box structure. It has RCC Crash |

| S. No. | Chainage (Km.) | Span | Total Length of Bridge (m.) | Description |
|--------|----------------|--------|-----------------------------|--|
| | | | | barrier/Railing, bituminous wearing coat. |
| 32 | 390+816 | 1x20.0 | 20 (skew) | It has RCC Box structure. It has RCC Crash barrier/Railing, bituminous wearing coat. |
| 33 | 391+043 | 3x6.6 | 19.8 | It has RCC Box structure. It has RCC Crash barrier/Railing, bituminous wearing coat. |
| 34 | 391+255 | 3x4.2 | 12.6 | It has RCC Box structure. It has RCC Crash barrier/Railing, bituminous wearing coat. |
| 35 | 393+111 | 2x6.0 | 12 | It has RCC Box structure. It has RCC Crash barrier/Railing, bituminous wearing coat. |
| 36 | 393+810 | 2x7.5 | 15 | It has RCC Box structure. It has RCC Crash barrier/Railing, bituminous wearing coat. |
| 37 | 394+722 | 2x5.1 | 10.2 | It has RCC Box structure. It has RCC Crash barrier/Railing, bituminous wearing coat. |
| 38 | 395+290 | 1x7.5 | 7.5 | It has RCC Box structure. It has RCC Crash barrier/Railing, bituminous wearing coat. |
| 39 | 399+903 | 2x9.0 | 18 | It has RCC Box structure. It has RCC Crash barrier/Railing, bituminous wearing coat. |



Km.386+480



Km.393+111

Figure 4.2: Representative photos of Minor Bridges.

4.5 Details of Underpasses

The details of Underpasses in the project stretch are listed below. The type of superstructure for underpass is RCC Girder/RCC Box type and the substructure is PCC/RCC conventional wall type supported on open foundations. Expansion joints are buried type/Strip seal and bearings are tar paper and elastomeric bearings. RCC crash barriers are provided on all structures

Table 4.4: List of Underpasses

| S. No. | Chainage (Km.) | Type of Structure | Span | Total Length of Bridge (m.) | Description |
|--------|----------------|-------------------|--------|-----------------------------|--|
| 1 | 322+870 | LVUP | 1x10.5 | 10.5 | It has RCC Box structure. It has RCC Crash barrier, bituminous wearing coat. |
| 2 | 326+810 | VUP | 1x12.0 | 12.0 | It has RCC Box structure. It has RCC Crash barrier, bituminous wearing coat. |

| S. No. | Chainage (Km.) | Type of Structure | Span | Total Length of Bridge (m.) | Description |
|--------|----------------|-------------------|--------|-----------------------------|--|
| 3 | 334+300 | VUP | 1x22.4 | 22.4 | It has RCC Girder type & wall type abutment. It has RCC crash barrier, bituminous wearing coat, Strip seal expansion joints. |
| 4 | 349+020 | LVUP | 1x10.5 | 10.5 | It has RCC Box structure. It has RCC Crash barrier, bituminous wearing coat. |
| 5 | 357+525 | PUP | 1x7.0 | 7.0 | It has RCC Box structure. It has RCC Crash barrier, bituminous wearing coat. |
| 6 | 360+165 | VUP | 1x12.0 | 12.0 | It has RCC Box structure. It has RCC Crash barrier, bituminous wearing coat. |
| 7 | 360+350 | LVUP | 1x7.0 | 7.0 | It has RCC Box structure. It has RCC Crash barrier, bituminous wearing coat. |
| 8 | 360+600 | LVUP | 1x7.0 | 7.0 | It has RCC Box structure. It has RCC Crash barrier, bituminous wearing coat. |
| 9 | 363+500 | VUP | 1x12.0 | 12.0 | It has RCC Box structure. It has RCC Crash barrier, bituminous wearing coat. |
| 10 | 370+733 | VUP | 1x12.0 | 12.0 | It has RCC Box structure. It has RCC Crash barrier, bituminous wearing coat. |
| 11 | 377+344 | PUP | 1x7.0 | 7.0 | It has RCC Box structure. It has RCC Crash barrier, bituminous wearing coat. |
| 12 | 381+502 | LVUP | 1x10.5 | 10.5 | It has RCC Box structure. It has RCC Crash barrier, bituminous wearing coat. |
| 13 | 394+411 | PUP | 1x7.0 | 7.0 | It has RCC Box structure. It has RCC Crash barrier, bituminous wearing coat. |
| 14 | 397+753 | LVUP | 1x10.5 | 10.5 | It has RCC Box structure. It has RCC Crash barrier, bituminous wearing coat. |



Km. 334+300



Km.360+165



Km.394+411



Km. 397+753

Figure 4.3: Representative photos of Underpasses

4.6 Details of Culverts:

The culverts observed along the project road are mainly of two types viz. RCC Slab/Box culverts and Pipe culverts. The condition of culverts is generally good. For some of the pipe culverts vegetation and vent cleaning is required. In general, the condition of all the structures is found satisfactory. The detailed condition of the same are given the following sections. Detailed inventory and condition survey of culverts are given in **ANNEXURE 2**.

4.6.1. Slab/Box Culverts

The details of Slab/Box culvert in the project stretch are listed below.

Table 4.5: List of Slab/Box Culverts

| S. No. | Chainage (Km.) | Span (m.) | Vent Size (m.) |
|--------|----------------|------------|----------------|
| 1 | 334+222 | 1x1.5x1.6 | 1.6 |
| 2 | 334+938 | 1x1.5x2.47 | 2.47 |
| 3 | 342+374 | 1x4.0x4.1 | 4.1 |
| 4 | 342+591 | 1x1.5x1.5 | 1.5 |
| 5 | 342+910 | 1x1.5x1.5 | 1.5 |
| 6 | 347+643 | 1x1.5x2.47 | 2.47 |
| 7 | 356+411 | 1x5.5x3.4 | 3.4 |
| 8 | 376+408 | 1x5.8x5 | 5 |
| 9 | 377+770 | 1x6x2.8 | 2.8 |
| 10 | 378+387 | 1x4.5x3.8 | 3.8 |
| 11 | 379+460 | 1x2x1 | 1 |
| 12 | 379+770 | 1x4x4 | 4 |
| 13 | 380+197 | 1x5.1x5.7 | 5.7 |
| 14 | 382+250 | 1x5.0x2.2 | 2.2 |
| 15 | 388+247 | 1x4x3.7 | 3.7 |
| 16 | 388+472 | 1x4x4.6 | 4.6 |
| 17 | 390+436 | 2x3.0x3.0 | 3.0 |
| 18 | 391+613 | 1x5x4.3 | 4.3 |

| S. No. | Chainage (Km.) | Span (m.) | Vent Size (m.) |
|--------|----------------|-----------|----------------|
| 19 | 392+175 | 1x2x3.0 | 3.0 |
| 20 | 397+141 | 1x4.1x1.6 | 1.6 |
| 21 | 397+510 | 1x5.2x2.8 | 2.8 |
| 22 | 398+082 | 1x4.5x3.7 | 3.7 |
| 23 | 398+481 | 1x5.0x4.6 | 4.6 |
| 24 | 398+868 | 1x5.0x4.8 | 4.8 |

4.6.2. Condition of the Slab/Box Culverts:

The general condition of above Box/slab culverts is good. Maintenance is to be carried out before monsoon for vent clearance, Protection works etc.



Km.390+436



Km.391+613



Km.397+141



Km.398+481

Figure 4.4: Representative photos of Underpasses

4.6.3. General Description of the Pipe Culverts

The details of pipe culverts in the project stretch are as listed below.

Table 4.6: List of Pipe Culverts

| S. No. | Chainage (Km.) | Span | S. No. | Chainage (Km.) | Span |
|--------|----------------|-------|--------|----------------|-------|
| 1 | 320+765 | 2x1.2 | 68 | 353+838 | 1X0.9 |
| 2 | 320+892 | 2x1.2 | 69 | 354+230 | 1X1.2 |
| 3 | 321+417 | 3x1.2 | 70 | 354+915 | 1X1.2 |

| S. No. | Chainage (Km.) | Span |
|--------|----------------|-------|
| 4 | 321+814 | 1x1.2 |
| 5 | 322+142 | 2x1.2 |
| 6 | 322+418 | 1x0.9 |
| 7 | 322+620 | 2x1.2 |
| 8 | 322+658 | 1x1.2 |
| 9 | 322+775 | 2x1.2 |
| 10 | 323+101 | 2X1.0 |
| 11 | 323+885 | 1X1.2 |
| 12 | 324+514 | 2x1.0 |
| 13 | 324+918 | 1X1.2 |
| 14 | 325+012 | 1X1.2 |
| 15 | 325+024 | 1X1.0 |
| 16 | 325+258 | 2X1.2 |
| 17 | 325+475 | 1X1.2 |
| 18 | 325+720 | 1x1.2 |
| 19 | 326+320 | 3x1.2 |
| 20 | 326+550 | 1x1.2 |
| 21 | 326+560 | 2x1.2 |
| 22 | 326+790 | 1x1.2 |
| 23 | 327+254 | 2x1.2 |
| 24 | 327+604 | 2x1.2 |
| 25 | 327+795 | 2x1.2 |
| 26 | 327+917 | 1x1.2 |
| 27 | 328+916 | 1x1.2 |
| 28 | 329+235 | 2x0.9 |
| 29 | 329+904 | 3x1.2 |
| 30 | 332+200 | 1x1.2 |
| 31 | 332+542 | 2x1.2 |
| 32 | 332+846 | 1x0.9 |
| 33 | 332+996 | 1x1.0 |
| 34 | 333+110 | 1x1.2 |
| 35 | 333+724 | 1x1.2 |
| 36 | 335+495 | 1x0.9 |
| 37 | 335+719 | 2x1.2 |
| 38 | 335+870 | 1x1.2 |
| 39 | 336+023 | 2x1.2 |
| 40 | 336+936 | 1x1.2 |
| 41 | 338+406 | 2x1.2 |
| 42 | 338+600 | 1x1.2 |

| S. No. | Chainage (Km.) | Span |
|--------|----------------|-------|
| 71 | 355+140 | 1X1.2 |
| 72 | 355+411 | 1X0.9 |
| 73 | 355+959 | 2X0.9 |
| 74 | 356+511 | 1X1.2 |
| 75 | 357+390 | 1X1.0 |
| 76 | 357+884 | 2X1.2 |
| 77 | 359+200 | 1X1.2 |
| 78 | 360+734 | 2X1.2 |
| 79 | 360+877 | 3X1.2 |
| 80 | 360+923 | 1X1.2 |
| 81 | 361+186 | 2X1.2 |
| 82 | 361+323 | 2X1.2 |
| 83 | 361+677 | 2X1.0 |
| 84 | 361+910 | 2X1.0 |
| 85 | 362+118 | 2X0.8 |
| 86 | 362+306 | 2X0.8 |
| 87 | 362+414 | 2X1.2 |
| 88 | 362+705 | 1X1.2 |
| 89 | 362+745 | 1X1.2 |
| 90 | 363+167 | 3X1.0 |
| 91 | 363+730 | 1X1.2 |
| 92 | 364+239 | 1X1.2 |
| 93 | 364+854 | 2X1.2 |
| 94 | 365+121 | 7X1.2 |
| 95 | 366+630 | 1X1.2 |
| 96 | 367+037 | 5X1.2 |
| 97 | 367+210 | 1X1.2 |
| 98 | 367+657 | 3X1.2 |
| 99 | 368+916 | 3X1.2 |
| 100 | 369+562 | 1X1.2 |
| 101 | 371+683 | 2X1.2 |
| 102 | 371+848 | 1X1.2 |
| 103 | 372+109 | 2X1.2 |
| 104 | 372+351 | 1X1.0 |
| 105 | 372+468 | 1X0.9 |
| 106 | 373+230 | 2X1.2 |
| 107 | 373+987 | 3X1.2 |
| 108 | 374+042 | 1X1.2 |
| 109 | 375+272 | 1X1.2 |

| S. No. | Chainage (Km.) | Span |
|--------|----------------|-------|
| 43 | 339+454 | 6x1.2 |
| 44 | 339+714 | 1x1.2 |
| 45 | 341+270 | 1x1.2 |
| 46 | 341+298 | 1x1.2 |
| 47 | 341+621 | 1x1.2 |
| 48 | 341+908 | 1x1.2 |
| 49 | 342+258 | 1x1.2 |
| 50 | 343+930 | 1x1.2 |
| 51 | 344+080 | 1x1.2 |
| 52 | 345+627 | 2x1.2 |
| 53 | 346+321 | 1x1.2 |
| 54 | 346+643 | 2x1.2 |
| 55 | 347+805 | 1x1.0 |
| 56 | 347+958 | 1x1.2 |
| 57 | 348+622 | 4x1.2 |
| 58 | 348+730 | 1x1.2 |
| 59 | 349+409 | 1x1.0 |
| 60 | 349+659 | 1x1.0 |
| 61 | 349+918 | 2x1.0 |
| 62 | 350+200 | 1x1.2 |
| 63 | 350+970 | 2x0.9 |
| 64 | 351+372 | 1x0.9 |
| 65 | 351+687 | 1x0.9 |
| 66 | 352+581 | 2x1.2 |
| 67 | 352+777 | 2X1.2 |

| S. No. | Chainage (Km.) | Span |
|--------|----------------|-------|
| 110 | 376+790 | 2X1.2 |
| 111 | 377+040 | 1X1.2 |
| 112 | 379+100 | 1X1.2 |
| 113 | 379+400 | 1X1.0 |
| 114 | 380+671 | 2X1.0 |
| 115 | 382+740 | 1X1.2 |
| 116 | 384+018 | 1X1.0 |
| 117 | 385+702 | 1X1.2 |
| 118 | 386+080 | 2X1.2 |
| 119 | 387+650 | 1X1.2 |
| 120 | 387+933 | 1X1.2 |
| 121 | 388+920 | 1X1.2 |
| 122 | 389+900 | 1X1.2 |
| 123 | 389+965 | 1X1.2 |
| 124 | 390+228 | 2X1.2 |
| 125 | 390+259 | 1X1.2 |
| 126 | 391+434 | 1X1.2 |
| 127 | 391+926 | 1X1.2 |
| 128 | 395+130 | 2X1.2 |
| 129 | 395+760 | 1X1.2 |
| 130 | 395+942 | 1X1.2 |
| 131 | 396+29 | 1X1.2 |
| 132 | 399+434 | 1X1.2 |
| 133 | 399+488 | 1X1.2 |

4.6.4. Condition of the Pipe Culverts

The general condition of above pipe culverts is good. Maintenance is to be carried out before monsoon for vent clearance, Protection works etc.

The culverts are in fair condition and can be retained in the present condition with following repairs/rehabilitation measures.

- Chocked culverts must be cleared.
- Debris and garbage near outside the vents must be removed.



Km.384+018



Km.387+933

Figure 4.5: Representative photos of Pipe Culverts

CHAPTER 5. REVIEW OF PAVEMENT DESIGN

5.1 General

Review of Pavement design report includes providing insights on design life of pavement, crust thickness, history of overlays on the existing pavement, pavement condition and CA provisions for the upcoming renewal cycles.

5.2 Pavement design

The Pavement Design shall be carried out in accordance with Indian Roads Congress guidelines. The pavement is designed in accordance with IRC: 58 -2015 “Guidelines for the Design of Plain Jointed Rigid Pavements for highways”, IRC: SP 84 -2014, IRC: 15-2011 “Construction Concrete Road (FOURTH REVISION)” and relevant clauses of schedule B of the EPC agreement. Pavement crust thickness for main carriageway as per pavement design report summarized below.

Table 5.1: Rigid Pavement Design for Main carriageway

| Description | Design/Adopted Parameters |
|---|---------------------------|
| CBR of sub grade | 6 % |
| Two way commercial traffic volume per day | 1053 |
| Design life in years | 30 |
| Pavement Quality Concrete (PQC) – (mm) | 270 |
| Dry Lean Concrete (DLC) – (mm) | 150 |
| Drainage Layer (GSB) - (mm) | 150 |
| Diameter of Dowel Bar (mm) | 36 |
| Length of Dowel Bar (mm) | 450 |
| Spacing of Dowel Bars (mm) | 300 |
| Diameter of Tie Bar (mm) | 12 (Deformed) |
| Length of Tie Bar (mm) | 640 |
| Spacing of Tie Bars (mm) | 580 |

As per schedule D, (Annexure-I), clause 2, pavements for Slip road/Service road shall be flexible pavement and designed as per provision of design manual IRC: SP: 84:2014. The design traffic in case of service road shall be ten million standard axles as per Cl:5.5.5 of IRC: SP: 84:2014. The crust composition shall be designed in accordance with the IRC:37. “Guidelines for the Design of Flexible Pavements”.

Table 5.2: Flexible Pavement for service road

| S. No. | Description/ Pavement layer | Design/Adopted Parameters |
|--------|-----------------------------|-----------------------------|
| 1 | Sub Grade CBR (%) | 9 % |
| 2 | Design Life (Years) | 15 years for non-bituminous |
| 3 | Design Traffic (MSA) | 10 MSA |
| 4 | Surface course (BC) | 40mm |
| 5 | Binder course (DBM) | 50 mm |
| 6 | Base course (WMM) | 250 mm |
| 7 | Sub Base course (GSB) | 200 mm |

The Pavement crust has been designed according to IRC specification and found in order, the adopted/constructed pavement layer thickness is adequately provided than actual/designed thickness.

5.3 Maintenance/ Overlay schedule

Periodic Maintenance includes Profile corrective course overlaid with the periodic renewal of the wearing course of BC for service roads. The detail maintenance schedule is summarized below.

Routine maintenance - Every year

Periodic Renewal for Flexible Pavement – Proposed for Service road on or before 2028.

Periodic Maintenance for Rigid Pavement – Re-texturing shall be done at least once in 10 years from construction. (As per IRC 58-2015).

CHAPTER 6. SAFETY AUDIT OF ROAD

6.1 General

Road Safety Audit (RSA) is defined as “the formal safety performance examination of an existing or future road or intersection by an independent, multidisciplinary team. It qualitatively estimates and reports on potential road safety issues and identifies opportunities for improvements in safety for all road users”.

Road Safety is a multi- sectorial and multi- dimensional issues. It incorporates the development and management of road infrastructure, provisions of safer vehicles, legislations and law enforcements, mobility planning, provisions of health and hospital services, child safety, urban land use planning.

A Key feature of a road safety audit is the use of a team of professionals with varied expertise. The team shall include highway safety engineers, highway design engineers, maintenance personal, and law enforcement. Additional specialties shall be added to the team as needed.

Central Road Research Institute (CRRRI) has studied road safety elements extensively in the past and has come up with various manuals such as manual for safety in road design (1998), Road safety Audit Manual (2003) and Revised Road Safety Audit manual (2010). Indian Road Congress (IRC) has published Special provision SP-88, Manual on road Safety Audit. The methodology used for the design stage audit process is based on these manuals like Type Designs for Intersections on National Highways, 1992.

Table 6.1: Referred IRC Publications

| IRC Code No. | IRC Code Name |
|--------------|---|
| IRC: 35 | Code of Practice for Road Markings |
| IRC: 38 | Guidelines for Design of Horizontal curves for highways and Design tables |
| IRC: 67 | Code of Practice for Road signs |
| IRC: 73 | Geometric Design standards for rural highways (non-urban) |
| IRC:103 | Guidelines for Pedestrian Facilities |
| IRC: SP-15 | Ribbon Development along highways and its prevention |
| IRC: SP-23 | Vertical curves for highways |
| IRC: SP-41 | Guidelines on design of at-grade intersections in Rural and Urban areas |
| IRC: SP-55 | Guidelines for safety in construction zones |
| IRC: SP- 88 | Manual of Road Safety audit |

6.2 Road Safety Audit

During the site visit it is observed that all safety items are provided as shown in the following table

Table 6.2: Existing Road Safety items

| S. No. | Item Description | Status | Condition | |
|-----------------------|------------------|---------------------|-----------------------------------|------|
| Road Furniture | | | | |
| 1 | Sign Boards | Chevron Signs | Available as per site requirement | Good |
| | | Village sign boards | Available as per site requirement | Good |
| | | Information Boards | Available as per site requirement | Good |

| S. No. | Item Description | Status | Condition | |
|--------|-----------------------------|---|-----------------------------------|------|
| | | Other Sign Boards | Available as per site requirement | Good |
| | | Gantry Sign Boards | Available as per site requirement | Good |
| 2 | Road Marking | Studs & Lane marking | Available as per site requirement | Good |
| 3 | Metal Beam Crash Barriers | At High embankments & Bridge Approaches | Available as per site requirement | Good |
| 4 | Median kerb | Along the Project Highway | Provided as per IRC SP:84-2014 | Good |
| 5 | Road studs & Solar Blinkers | Along the Project Highway | Provided as per IRC SP:84-2014 | Good |

This Project Section is part of an important corridor. It is the Concessionaire’s duty and responsibility to provide safe road for the commuters by assuring safe and hindrance free movement for both Traffic and Pedestrians along urban locations & habitations.

The Concessionaire is maintaining the safety features in good condition from time to time in accordance with the provisions of Schedule K of the Concession Agreement.



Km. 392+800



Km.389+553



Km.360+165



Km.393+111

Figure 6.1: Representative photos during road safety audit

6.3 Conclusion

Safety arrangements are made for road users along the Project road are found to be in conformity with project road requirements and good industry practice. However, a continuous monitoring on safety arrangements is highly necessary during the maintenance period.

CHAPTER 7. TOLL PLAZA & HTMS

7.1 General:

There is one toll Plaza on the project road at Km. 382+920. The width of each toll lane is provided 3.2 m, except for the lane for over dimensioned vehicles, where it is 4.5 m. between each toll lane of the toll plaza, traffic islands is constructed to accommodate tollbooth. Protective barriers of reinforced concrete and traffic impact attenuators is placed at the front of each island to prevent out of control approaching vehicles crashing into the toll booth. The canopy is provided for weather protection to toll operators, drivers and facilities. The canopy is designed aesthetically pleasing with cylindrical support columns located at traffic island so that there is no restriction on visibility and traffic movement. Total 7 Nos. toll booths are provided in toll plaza.

Toll Plaza is updated to ETC Lane system as per the Change of Scope Order issued to the Concessionaire.

7.2 Tolling Equipment and Control Room Equipment

List of equipment provided at toll plaza and control room is given below.

Table 7.1: List of Equipment at Toll Plaza and Control Room

| S .No. | Materials Description | Quantity |
|-------------------|---|----------|
| LANE ITEMS | | |
| 1 | ETC RFID Readers | 10 |
| 2 | ETC RFID Readers (DETC: Physical installed) | 2 |
| 3 | Automatic Lane Barrier Gate (Exit) | 10 |
| 4 | User Fare Display (UFD) | 10 |
| 5 | AVC (V3.0)_ with RX & TX | 10 |
| 6 | AVC Incident Capture Camera with pole | 10 |
| 7 | Licence Plate Image Capture Camera | 9 |
| 8 | Traffic Light | 8 |
| 9 | Traffic Light (DETC: Physically Installed) | 6 |
| 10 | OHLS(Over Head Lane Signal) | 8 |
| 11 | OHLS (DETC: Physically Installed) | 2 |
| 12 | Vehicle Separator | 14 |
| 13 | MSWIN (1500 mm) | 8 |
| 14 | MSWIN (1750 mm) | 2 |
| 15 | WIM Panel | 10 |
| 16 | WIM Indicator | 10 |
| 17 | Electronic Enclosure | 10 |
| 18 | Handheld Reader | 2 |
| 19 | Handheld Reader Router | 1 |
| 20 | SWB (Static Weight Bridge) | 2 |
| 21 | SWB: Indicator, Printer | 4 |
| 22 | SURVEILLANCE ITEMS | |

| S .No. | Materials Description | Quantity |
|--------|--|----------|
| 23 | PTZ camera(both side) | 2 |
| 24 | Building Surveillance Camera(Night vision) | 3 |
| 25 | SOFTWARE ITEMS | |
| 26 | Lane Module Application | 10 |
| 27 | Plaza Module Application | 2 |
| 28 | CCH Integration | 1 |
| 29 | Antivirus (Symantec Endpoint Protection) | 14 |
| 30 | Chain way RFID Hand Held Reader | 1 |
| 31 | Chain way RFID Hand Held Reader | 1 |
| 32 | D-Link Wireless Router | 1 |
| 33 | Required Cabling & Implementation | 1 |
| E | BOOTH ITEMS | |
| 26 | Monitor LEDLG, 18.5"/47 | 10 |
| 27 | Customized Keyboard | 8 |
| 28 | Qwerty Keyboard | 2 |
| 29 | Thermal Printer (TM-88V)_Epson | 8 |
| 30 | Barcode Scanner | 8 |
| 31 | Manual Booth Controller | 10 |
| 32 | Doom Camera(IP Based)_Hikvision | 10 |
| 33 | Smart Card Reader | 8 |
| 34 | Intercomm Slave | 8 |
| | A) SERVER ROOM ITEMS | |
| 1 | Server Rack 42U, with Fan and 6, point power Manager, Cable Manager | 1 |
| 2 | Lenovo Think system Server SR 550(7x04S2FB00) | 1 |
| 3 | Server Monitor (LG, 18.5", 47 cm) | 1 |
| 4 | Keyboard, Mouse for TMS Server | 1 |
| 5 | Network Patch Panel (24 Port)_D-Link | 1 |
| 6 | Network Switch (24 Port)_D-Link | 1 |
| | B) CONTROL ROOM ITEMS | |
| 7 | Monitor (Lenovo "18.5" Inch) | 3 |
| 8 | Control Room Workstation(Lenovo, 13, 4GB RAM, 1TB HOD) for POS, Audit & CCH Server | 3 |
| 9 | Key board, Mouse (Lenovo/Dell) | 3 |
| 10 | 43" LED TV Samsung | 1 |
| 11 | NVR(HIKVISION, 32 CH 3 TB) | 1 |
| 12 | NVR Mouse | 1 |
| 13 | Master Intercom - (NIM - 20B) | 1 |
| 14 | PTZ CONTROL KEYBOARD-JOYSTICK | 1 |
| 15 | POS ETC RFID READER | 1 |

| S.No. | Materials Description | Quantity |
|--------------------------|-----------------------|----------|
| 16 | Thermal Printer | 1 |
| C) UPS ROOM ITEMS | | |
| 17 | 10KVA ON LINE UPS | 2 |
| 18 | 6KVA ONLINE UPS | 1 |

7.3 Vehicles

The list of vehicles, which were observed at site, for operation of Highway and Toll Plaza are presented below.

Table 7.2: List of Vehicles

| S. No. | Vehicle Type | Toll Plaza |
|--------|----------------|------------|
| 1 | Patrol Vehicle | 1 No |
| 2 | Ambulance | 1 No. |



Toll Plaza at Km.382+920



Toll Building at Km.382+920

Figure 7.1: Photographs of Toll Plaza

CHAPTER 8. SCHEDULE OF ANNUITY PAYMENTS

8.1 Hybrid Annuity Model (HAM)

Hybrid annuity model is the PPP model which allows the payment of 40% of the Project cost during construction period based on progress milestones set forth by Authority to Concessionaire and Payment of balance 60% to the Concessionaire Bi annually with the Interest during the balance concession period.

8.2 Payment during Construction

As per the provisions of Article 23 of the Concession Agreement, 40% of the Bid Project Cost adjusted with Price Index in accordance with Clause 23.4 of the CA, shall be paid during the Construction Period. Amount payable during construction period shall be paid in five equal installments upon achieving the following Project Milestones.

Table 8.1 : Schedule of Payment Milestones

| S. No. | Payment Milestone No | Criteria for releasing the Payment |
|--------|-----------------------|--|
| 1 | Payment Milestone I | On Achievement of 10% of Physical Progress |
| 2 | Payment Milestone II | On Achievement of 30% of Physical Progress |
| 3 | Payment Milestone III | On Achievement of 50% of Physical Progress |
| 4 | Payment Milestone IV | On Achievement of 75% of Physical Progress |
| 5 | Payment Milestone V | On Achievement of 90% of Physical Progress |

During the Operation Period, remaining 60% of the balance Completion Cost shall be paid in 30 Annuities each Annuity payable biannually. Each Annuity amount shall be based on the percentages of the balance Completion Cost mentioned in 23.6.3 of the Concession Agreement. During the Operation Period following payment components are payable.

- Annuity Payment as per the Annuity Payment Schedule provided in 23.6.3 of the Concession Agreement.
- Interest on the balance amount to be paid at an interest rate equal to the applicable Bank Rate Plus 3%
- O&M Payment as a lump sum amount as per Clause 23.7.1 of the Concession Agreement.

8.3 Schedule of Annuity Payments

Details of Annuity payments are as below.

Table 8.2 : Schedule of Annuity Payments

| S. No. | Following the COD | % of Completion Cost remaining to be paid on COD | Due date for Payment | Date of Payment |
|--------|-------------------|--|----------------------|-----------------|
| 1 | Annuity 1 | 2.10% | 18.11.2020 | 7-Dec-20 |
| 2 | Annuity 2 | 2.17% | 23.06.2021 | |
| 3 | Annuity 3 | 2.24% | 18.11.2021 | |
| 4 | Annuity 4 | 2.31% | 23.06.2022 | |
| 5 | Annuity 5 | 2.38% | 18.11.2022 | |
| 6 | Annuity 6 | 2.45% | 23.06.2023 | |

| S. No. | Following the COD | % of Completion Cost remaining to be paid on COD | Due date for Payment | Date of Payment |
|--------|-------------------|--|----------------------|-----------------|
| 7 | Annuity 7 | 2.52% | 18.11.2023 | |
| 8 | Annuity 8 | 2.60% | 23.06.2024 | |
| 9 | Annuity 9 | 2.68% | 18.11.2024 | |
| 10 | Annuity 10 | 2.76% | 23.06.2025 | |
| 11 | Annuity 11 | 2.84% | 18.11.2025 | |
| 12 | Annuity 12 | 2.93% | 23.06.2026 | |
| 13 | Annuity 13 | 3.02% | 18.11.2026 | |
| 14 | Annuity 14 | 3.11% | 23.06.2027 | |
| 15 | Annuity 15 | 3.20% | 18.11.2027 | |
| 16 | Annuity 16 | 3.30% | 23.06.2028 | |
| 17 | Annuity 17 | 3.40% | 18.11.2028 | |
| 18 | Annuity 18 | 3.50% | 23.06.2029 | |
| 19 | Annuity 19 | 3.61% | 18.11.2029 | |
| 20 | Annuity 20 | 3.72% | 23.06.2030 | |
| 21 | Annuity 21 | 3.83% | 18.11.2030 | |
| 22 | Annuity 22 | 3.94% | 23.06.2031 | |
| 23 | Annuity 23 | 4.06% | 18.11.2031 | |
| 24 | Annuity 24 | 4.18% | 23.06.2032 | |
| 25 | Annuity 25 | 4.25% | 18.11.2032 | |
| 26 | Annuity 26 | 4.25% | 23.06.2033 | |
| 27 | Annuity 27 | 4.44% | 18.11.2033 | |
| 28 | Annuity 28 | 4.71% | 23.06.2034 | |
| 29 | Annuity 29 | 4.75% | 23.06.2034 | |
| 30 | Annuity 30 | 4.75% | 18.11.2035 | |

CHAPTER 9. OPERATION AND MAINTENANCE

9.1 General

As per Article 17 of CA, the Concessionaire will operate and maintain the Project roads by itself or through O & M Contractors and comply with specification and standards, and other requirements set forth in the Agreement, Good Industry Practice, Applicable Laws, applicable permits and manufacturer guidelines and instructions with respect to toll system.

9.2 Inspection

Inspection system followed is illustrated as divided into the following 3 types.

- **Visual Inspection:** Visual inspections are done at frequent intervals, and are intended to determine any potential traffic hazards to the road user or hampering the aesthetics of the project stretch. Visual Inspections are meant to identify defects that constitute an imminent or immediate hazard to the public.
- **Detailed Inspection:** Detailed Inspections often require some measuring instruments, are done less frequently and are intended more towards determining performance and behavior of various elements. These inspections also indicate if there is any need for thorough inspections. Detailed inspections are carried out primarily to establish programs of periodic or major maintenance tasks, and enhancement requirements not requiring urgent execution
- **Thorough Inspection:** Thorough Inspections are aimed at finding the cause and remedy of specific problems and at specific locations. Specialist's inspections are required once in a while. Thorough Inspections shall be carried out with highly sophisticated instruments

The inspection procedures will assist in identifying the need for replacement or renewal under planned program of maintenance and rehabilitation. The elements viz. pavement, drainage, shoulders / slopes / Earthworks, structures and buildings are covered.

Maintenance program will be submitted to authority not later than 45 days prior to each accounting year.

9.3 Operations

9.3.1. Traffic Flow Operation & Traffic Management Plan

Following are the obligations of the Concessionaire for the regular and emergency operations of the Project road and Project Facilities.

- i. Permitting smooth and uninterrupted flow of traffic during normal operating conditions.
- ii. Carrying out preventive and periodic maintenance of the Project road;
- iii. Undertaking routine maintenance including prompt repairs of potholes, cracks, joints, drains, embankments, structures, pavement markings, lighting, road signs and other traffic control devices;
- iv. Undertaking major maintenance such as resurfacing of pavements, repairs to structures, and repairs and refurbishment of tolling system and other equipment;
- v. Functioning of the lighting system;
- vi. Functioning of the Patrolling System
- vii. Functioning of rescue and medical aid services

- viii. Ambulance as and when required
- ix. Functioning of the Project Facilities
- x. Administrative, Operational and Maintenance Base Camp
- xi. Truck Lay byes
- xii. Pickup Bus stops / Bus Bays
- xiii. Protection of the environment and provision of equipment and materials therefor;
- xiv. Operation and maintenance of all communication, control and administrative systems necessary for the efficient operation of the Project road
- xv. Complying with Safety Requirements in accordance with Article 18.

9.4 Operation of Toll Plazas

There are two lanes in each direction operating at toll plaza, middle lanes are used by Car/LCV for collecting toll and extra wide lanes are utilized by wide vehicles like Bus/Trucks/Tractors and toll exempted vehicles. The cash collected is deposited on daily basis to the Escrow Account. In case of ETC system, Toll collection is connected with Network system and directly deposited into the Escrow account.

9.5 Maintenance of Project road

The maintenance methodology and yearly maintenance programme will guide the Maintenance team to undertake the routine & periodic maintenance works of the Project Facilities. This programme is the basic indicator of the intended works to be carried out by the Maintenance Team over a period of one year.

Road maintenance can be carried out in four ways as listed below.

- i. Preventive Maintenance
- ii. Routine Maintenance
- iii. Periodic Maintenance
- iv. Special repairs

9.5.1. Preventive Maintenance

Preventive maintenance is an organized, systematic process of applying a series of preventive treatments over the life of the pavement to minimize life cycle costs.

The strategy of applying periodic treatments at appropriate times in a pavement's life is economical than applying treatment at the end of pavement's life. Preventive maintenance is designed to retard pavement deterioration. Regular preventive maintenance will be carried out to ensure adherence to the Design Requirements and specifications throughout the Concession period.

The flexible pavement as well as rigid pavements are in good condition and hence does not require any immediate or preventive interventions.

9.5.2. Routine Maintenance

Routine maintenance, which involves repairing of cracks, replacement of safety girders along the highway, clearance of debris following accidents, ensuring functionality of sign posts, maintenance of a security set-up, and such other activities.

9.5.3. Periodic Maintenance

In contrast to preventive maintenance treatments, periodic maintenance treatments are ideally applied on pavements to improve surface integrity and waterproofing, or to improve skid resistance, without increasing the strength of the pavement significantly. They are sometimes referred to as “functional overlays,” as they are intended to restore or enhance the ability of the roadway to serve its purpose (function), but do not increase the load-carrying capabilities. If the pavement failure is more and demands for a “structural overlay” they are intended to increase load-carrying capabilities of the project road. The details of periodic maintenance schedule are given below.

Table 9.1: Schedule and status of for Periodic Maintenance

| Description | Schedule of Major Maintenance | Status of Major Maintenance |
|--------------------------------------|-------------------------------|-----------------------------|
| 1 st Periodic Maintenance | 2027 | Planned to execute |
| 2 nd Periodic Maintenance | 2034 | Planned to execute |

9.5.4. Special Repairs

The group of activities performed to restore the roadway following damage due to natural calamities such as heavy floods, sand storms, hurricanes, cyclones, earthquakes or landslides which shall be unpredictable. The affected Project road shall be rectified, and the system shall be restored to function as per programme prepared in consultation with Independent Engineer. Typical activities include,

- Culvert and bridge repairs
- Retaining wall repairs and construction;
- Construction of Diversions;
- Floodway repairs; and
- Flood damage restoration works, etc.

9.6 Review of Test Reports

9.6.1. Bump Integrator Test:

Maintenance of road is dependent on several factors, one of which is the condition of Pavement surface. As such Roughness is the measurement of the riding quality, which in turn is the effect of total surface deterioration. Bump Integrator (BI) is one of the equipment needed for roughness measurement. The roughness of pavement surface is designated as uneven index value and expressed as surface roughness from which the condition of the road can be assessed.

Further it is to be noted that during O&M period, the roughness value shall not exceed 2750mm/Km in accordance with Schedule K(a)(ii).Based on documents renewed, no NCRS were noticed pertinent to riding quality.

9.7 O&M Forecast

The O&M costs were estimated based on various parameters of CA, design reports.The cost summary is given below, and detailed cost estimations are given in **ANNEXURE 3**.

Table 9.2: Proposed Plan for Future Operation & Maintenance Cost (In Crores)

| Year | Routine maintenance | Incidental maintenance | Periodic / Major maintenance | Operational Expenses | Total cost per year |
|--------------|---------------------|------------------------|------------------------------|----------------------|---------------------|
| 2020 | 2.521 | 4.026 | | 4.42 | 10.96 |
| 2021 | 2.596 | 4.147 | | 4.55 | 11.29 |
| 2022 | 2.674 | 4.271 | | 4.69 | 11.63 |
| 2023 | 2.754 | 4.399 | | 4.83 | 11.98 |
| 2024 | 2.837 | 4.531 | | 4.97 | 12.34 |
| 2025 | 2.922 | 4.667 | | 5.12 | 12.71 |
| 2026 | 3.010 | 4.807 | | 5.28 | 13.09 |
| 2027 | 3.100 | 4.951 | 30.97 | 5.43 | 44.46 |
| 2028 | 3.193 | 5.100 | | 5.60 | 13.89 |
| 2029 | 3.289 | 5.253 | | 5.77 | 14.31 |
| 2030 | 3.387 | 5.410 | | 5.94 | 14.74 |
| 2031 | 3.489 | 5.573 | | 6.12 | 15.18 |
| 2032 | 3.594 | 5.740 | | 6.30 | 15.63 |
| 2033 | 3.701 | 5.912 | 36.54 | 6.49 | 52.64 |
| 2034 | 3.813 | 6.089 | | 6.68 | 16.59 |
| 2035 | 3.927 | 6.272 | | 6.88 | 17.08 |
| 2036 | 0.576 | 0.920 | | 1.01 | 2.51 |
| Total | 51.382 | 82.067 | 67.51 | 90.07 | 291.03 |

CHAPTER 10. REVIEW OF CONCESSION AGREEMENT

10.1 General: Scope of Work (Article 2)

Article 2 of the CA provides the scope of work, which includes the following.

- Operation and Maintenance of the Project Highway on the Site set forth in Schedule A and as specified in Schedule B together with provision of Project Facilities as specified in Schedule C, and in conformity with the Specifications and Standards set forth in Schedule D;
- collection of Fee from the Users of the Project; subject and in accordance with the provisions of the Concession Agreement;
- performance and fulfillment of all other obligations of the Contractor in accordance with the provisions of this Agreement and matters incidental thereto or necessary for the performance of any or all of the obligations of the Contractor under this Agreement

10.2 Letter of Award

After evaluation of the bids received, Authority will select one bidder considering their score in technical and financial bids. Further Authority will issue a Letter called LOA (Letter of Award) to the selected bidder requiring the execution of agreement within stipulated time. The issued LOA copy given in **ANNEXURE - 4**.

10.3 Conditions precedent (Article 4)

Conditions precedent to be fulfilled by the Authority

- Providing adequate Right of Way
- Providing necessary approvals as per the Concession Agreement

Conditions precedent to be fulfilled by the Concessionaire

- Provide performance security to the Authority
- Executed and procured Escrow Agreement & Substitution Agreement
- Procured all applicable permits specified in Schedule E of CA
- Executed financing Agreements and delivering 3 copies of Financial Package
- Delivered to the Authority confirmation in original of the correctness of their representations and warranties set forth in Agreement and a legal opinion from the legal counsel of the Concessionaire

10.4 Major Obligations of the Concessionaire (Clause 5.1)

- The Concessionaire shall obtain necessary permits in conformity with the applicable laws
- Procure appropriate rights for obtaining materials
- Perform and fulfill its obligations under financing Agreements
- To make reasonable efforts to facilitate the acquisition of land required for execution
- Transfer the Project road upon termination of the Concession Agreement

10.5 Performance Security (Article 9)

- The Concessionaire shall submit the Performance security to the Authority within 30 days from the date of the Agreement,
- The Performance security shall remain in force and effect for a period of one year from the Appointed Date

- Performance Security shall be released upon the Concessionaire expending on Project Construction an Aggregate sum that is not less than 30% of the Total Project Cost.

10.6 Tests (Clause 13.3)

For determining that the Project, conforms to the Maintenance Requirements, the Independent Engineer shall require the Concessionaire (Concessionaire shall in turn require the Contractor) to carry out, or cause to be carried out, tests specified by it in accordance with Good Industry Practice. One half of the costs incurred on such tests, and to the extent certified by the Independent Engineer as reasonable, shall be reimbursed by the Authority to the Concessionaire

10.7 Provisional Certificate (Clause 14.3)

- Upon completion of works in accordance with the specifications and standards set forth in the Schedule B, C and D of CA after determining the tests on completion successful the Independent engineer shall issue the Completion Certificate in the form set forth in Schedule J of CA. Provisional Completion Certificate given in **ANNEXURE - 5**.

10.8 Completion Certificate (Clause 14.4)

- Upon completion of Punch list items appended to the Provisional Completion Certificate within 90 days of issuance of Provisional Complete Certificate, Completion Certificate shall be issued to the Concessionaire.

10.9 Commercial Operation Date (COD) (clause 15.1)

- COD shall be the date on which the Provisional Completion Certificate is issued by the Independent Engineer.
- With COD the Project shall enter into commercial service and the Concessionaire is entitled to demand and collect Fee.

10.10 Change of scope (Article 16)

Change of scope proposals that were initiated during construction period and consented by the NHAI are provided in **Annexure 7**.

10.11 O&M Obligations of the Concessionaire (Clause 17.1)

- Permitting safe, smooth and uninterrupted flow of traffic on the Project road
- Collecting and appropriating the Fee
- Minimizing the disruption to traffic in the event of accidents
- Undertaking routine maintenance including prompt repairs of pot holes, cracks, joints, drains, embankments, structures, pavement markings, lighting, road signs and other traffic control devices
- Undertaking major maintenance such as resurfacing of pavements, repairs and refurbishments of tolling system and other equipment
- Preventing any unauthorized use of the Project road.
- Protection of environment and provision of equipment and materials
- Complying with safety Requirements in accordance with the provisions of the CA.

10.12 Maintenance Requirements (Clause 17.2)

The Contractor shall procure that at all times during the Operations period; the Project road conforms to the maintenance requirements set forth in Schedule K of CA (**The “Maintenance Requirements”**).

10.13 Maintenance Manual (Clause 17.3)

No later than 90 (ninety) days prior to the Scheduled Two Laning Date, the Contractor shall, in consultation with the Independent Engineer, evolve a repair and maintenance manual (the **“Maintenance Manual”**) for the regular and preventive maintenance of the Project in conformity with the Specifications and Standards, Maintenance Requirements, Safety Requirements and Good Industry Practice, and shall provide 5 (five) copies thereof to the Authority and 2 (two) copies to the Independent Engineer. The Maintenance Manual shall be revised and updated once every 3 (three) years and the provisions of this Clause shall apply, mutatis mutandis, to such revision.

10.14 Maintenance Programme (Clause 17.4)

- On or before COD and no later than 45 days prior to the beginning of each Accounting year during the Operation Period as the case may be the Concessionaire shall provide to the Authority and Independent Engineer its proposed annual Programme of preventive, urgent and the schedule maintenance.
- The Concessionaire has been submitting the Annual Maintenance Programme regularly as per the above clause.

10.15 Damages for breach of Maintenance Obligations (Clause 17.8)

- In the event that the Contractor fails to repair or rectify any defect or deficiency set forth in the Maintenance Requirements within the period specified therein, it shall be deemed to be in breach of the Agreement and the Concessionaire shall be entitled to recover Damages, to be calculated and paid for each day of delay until the breach is cured, at the higher of the following.
- 2% (two percent) of the performance security, and
- 0.1% (zero decimal one per cent) of the cost of such repair or rectification as estimated by the Independent Engineer.

10.16 Monthly status reports (Clause 19.1)

During the Operation Period, the Contractor shall, no later than 7 (seven) days after the close of each month, furnish to the Concessionaire, the Authority and the Independent Engineer a monthly report stating in reasonable detail the condition of the Project including its compliance or otherwise with the Maintenance Requirements, Maintenance Manual, Maintenance Program and Safety Requirements, and shall promptly give such other relevant information as may be required by the Concessionaire, Independent Engineer or the Authority. In particular, such report shall separately identify and state in reasonable detail the defects and deficiencies that require rectification.

10.17 Payment of Bid Project Cost (Article 23)

The Authority agrees to pay 40% of the Bid Project Cost in five installments against the achievement of Project Milestones specified in Clause 23.4 of the Concession Agreement and the amount shall be adjusted with Price index.

Remaining balance completion cost shall be paid as per the % of balance completion cost biannually from the date of COD. Percentage of amounts payable for each Annuity is specified in 23.6.3 of the Concession Agreement.

10.18 Change in Law (Article 35)

The Contractor acknowledges that the Contractor shall be responsible for any consequences arising from any Change in Law and the Contractor shall at its own costs and expenses, undertake the compliance with any such Change in Law, however, in the event any receivables are obtained by the Concessionaire from the Authority, towards the losses incurred by the Concessionaire on account of Change in Law, then the Contractor shall ensure that such receivables are passed to the Concessionaire.

CHAPTER 11. INSURANCE

11.1 Details of Insurance:

As per clause 26.1 of the CA, the Concessionaire shall effect and maintain at its own cost during the Operation Period such insurances for such maximum sums as may be required under the Financing Agreements and the Applicable laws, and such insurances as may be necessary or prudent in accordance with Good Industry Practice. Insurance copies are provided in **ANNEXURE 6**. Accordingly, the Concessionaire has procured the following insurances for mitigating the risks

Table:11-1 Insurance Details

| Name of the Policy | Insurance Company | Policy No | Effective Period | | Property covered |
|---------------------------------------|------------------------------------|---------------------|------------------|------------|--|
| | | | From | To | |
| Employees Compensation Insurance | HDFC ERGO General Insurance Co Ltd | 3114203384088500000 | 2.5.2020 | 1.5.2021 | All categories of Employees of the Contractor & sub-contractor engaged in the Project |
| Standard Fire & Special Perils Policy | The Oriental Insurance Co Ltd | 171200/11/2021/406 | 12.02.2021 | 04.10.2021 | Fire Basic cover, STFI cover, Earth Quake cover |
| Fire Industrial All Risk Policy | The Oriental Insurance Co Ltd | 171200/11/2021/405 | 12.02.2021 | 04.10.2021 | Toll Plaza Building & Booths, TMS, HTMS, Office & IT Equipment, Road Furniture and Rigid Pavement etc. |

CHAPTER 12. CONCLUSION

12.1 General

Based on detailed site inspection, review of various documents and reports as described in the preceding chapters technical over view of the Project is provided below.

12.2 Pavement Condition

The Pavement condition for the overall project is good. RCC drains are constructed in Built up locations and earthen drains in rural locations which facilitates, effective drainage system along the project road. Shoulder condition is fair.

12.3 Condition of Structures

General condition of Bridges is good. No major structural defects were noticed. General condition of Culverts is good. Observed vegetation growth in vents of Box and Hume Pipe culverts and they are being cleared during regular maintenance period.

12.4 Project Facilities

Toll plaza was constructed at Km.382+920 and is operational. Bus bays and truck lay byes are in good condition. Medical Aid posts found functional. Avenue plantation and landscaping at Toll Plaza is provided and being maintained well. Highway lighting is provided at toll plaza, bus bay and truck lay bye locations and the same is found functional.

12.5 Road safety

Pavement marking is in fair condition and number of sign boards are provided as per IRC SP 73-2007. The condition of signboards & other road appurtenances like metal beam crash barriers is fair.

12.6 Maintenance

- Routine maintenance is being carried out by O&M contractor effectively, based on documents reviewed, time-to-time observations made by client/Authority are being complied and no outstanding NCR's are to be attended as on date.
- Major maintenance (MM) /Periodic maintenance was carried recently and next MM is scheduled in the year 2027.

12.7 Epilogue

The project is designed and constructed as per the stipulated specifications besides maintenance work, being carried out timely and effectively to keep the road in traffic worthy and safe at all times.

Annexure 1: Condition of Bridges

| S. No. | Chainage (Km.) | Type of Structure | Substructure | Superstructure | Wearing coat | Bearings | Quadrant Pitching | Toe wall | Aprons |
|--------|----------------|-------------------|--------------|----------------|--------------|----------|-------------------|----------|--------|
| 1 | 321+151 | Minor Bridge | Good | Good | Good | - | Good | Good | - |
| 2 | 323+321 | Minor Bridge | Good | Good | Good | - | Good | Good | - |
| 3 | 324+256 | Minor Bridge | Good | Good | Good | - | Good | Good | - |
| 4 | 325+915 | Minor Bridge | Good | Good | Good | - | Good | Good | - |
| 5 | 326+082 | Minor Bridge | Good | Good | Good | - | Good | Good | - |
| 6 | 329+645 | Minor Bridge | Good | Good | Good | - | Good | Good | - |
| 7 | 334+660 | Minor Bridge | Good | Good | Good | - | Good | Good | - |
| 8 | 336+400 | Minor Bridge | Good | Good | Good | - | Good | Good | - |
| 9 | 336+549 | Minor Bridge | Good | Good | Good | - | Good | Good | - |
| 10 | 337+468 | Minor Bridge | Good | Good | Good | - | Good | Good | - |
| 11 | 339+168 | Minor Bridge | Good | Good | Good | - | Good | Good | - |
| 12 | 340+225 | Minor Bridge | Good | Good | Good | - | Good | Good | - |
| 13 | 340+315 | Minor Bridge | Good | Good | Good | - | Good | Good | - |
| 14 | 343+468 | Minor Bridge | Good | Good | Good | - | Good | Good | - |
| 15 | 347+403 | Minor Bridge | Good | Good | Good | - | Good | Good | - |
| 16 | 359+399 | Minor Bridge | Good | Good | Good | - | Good | Good | - |
| 17 | 359+848 | Minor Bridge | Good | Good | Good | - | Good | Good | - |
| 18 | 362+868 | Minor Bridge | Good | Good | Good | - | Good | Good | - |
| 19 | 365+373 | Minor Bridge | Good | Good | Good | - | Good | Good | - |
| 20 | 371+557 | Minor Bridge | Good | Good | Good | - | Good | Good | - |
| 21 | 373+609 | Minor Bridge | Good | Good | Good | - | Good | Good | - |
| 22 | 373+704 | Minor Bridge | Good | Good | Good | - | Good | Good | - |
| 23 | 375+165 | Minor Bridge | Good | Good | Good | - | Good | Good | - |

| S. No. | Chainage (Km.) | Type of Structure | Substructure | Superstructure | Wearing coat | Bearings | Quadrant Pitching | Toe wall | Aprons |
|--------|----------------|-------------------|--------------|----------------|--------------|----------|-------------------|----------|--------|
| 24 | 377+321 | Minor Bridge | Good | Good | Good | - | Good | Good | - |
| 25 | 378+593 | Minor Bridge | Good | Good | Good | - | Good | Good | - |
| 26 | 381+804 | Minor Bridge | Good | Good | Good | - | Good | Good | - |
| 27 | 383+748 | Minor Bridge | Good | Good | Good | - | Good | Good | - |
| 28 | 384+960 | Minor Bridge | Good | Good | Good | - | Good | Good | - |
| 29 | 386+480 | Minor Bridge | Good | Good | Good | - | Good | Good | - |
| 30 | 387+247 | Minor Bridge | Good | Good | Good | - | Good | Good | - |
| 31 | 389+553 | Minor Bridge | Good | Good | Good | - | Good | Good | - |
| 32 | 390+816 | Minor Bridge | Good | Good | Good | - | Good | Good | - |
| 33 | 391+043 | Minor Bridge | Good | Good | Good | - | Good | Good | - |
| 34 | 391+255 | Minor Bridge | Good | Good | Good | - | Good | Good | - |
| 35 | 393+111 | Minor Bridge | Good | Good | Good | - | Good | Good | Fair |
| 36 | 393+810 | Minor Bridge | Good | Good | Good | - | Good | Good | Fair |
| 37 | 394+722 | Minor Bridge | Good | Good | Good | - | Good | Good | - |
| 38 | 395+290 | Minor Bridge | Good | Good | Good | - | Good | Good | - |
| 39 | 399+903 | Minor Bridge | Good | Good | Good | - | Good | Good | - |
| 40 | 360+485 | Major Bridge | Good | Good | Good | Good | Good | Good | - |
| 41 | 376+231 | Major Bridge | Good | Good | Good | Good | Good | Good | - |
| 42 | 326+810 | VUP | Good | Good | Good | - | Good | Good | - |
| 43 | 334+300 | VUP | Good | Good | Good | - | Good | Good | - |
| 44 | 360+165 | VUP | Good | Good | Good | - | Good | Good | - |
| 45 | 363+500 | VUP | Good | Good | Good | - | Good | Good | - |
| 46 | 370+733 | VUP | Good | Good | Good | - | Good | Good | Fair |
| 47 | 357+525 | PUP | Good | Good | Good | - | Good | Good | Fair |
| 48 | 377+344 | PUP | Good | Good | Good | - | Good | Good | - |

| S. No. | Chainage (Km.) | Type of Structure | Substructure | Superstructure | Wearing coat | Bearings | Quadrant Pitching | Toe wall | Aprons |
|--------|----------------|-------------------|--------------|----------------|--------------|----------|-------------------|----------|--------|
| 49 | 394+411 | PUP | Good | Good | Good | - | Good | Good | - |
| 50 | 322+870 | LVUP | Good | Good | Good | - | Good | Good | - |
| 51 | 349+020 | LVUP | Good | Good | Good | - | Good | Good | - |
| 52 | 381+502 | LVUP | Good | Good | Good | - | Good | Good | - |
| 53 | 397+753 | LVUP | Good | Good | Good | - | Good | Good | - |
| 54 | 360+350 | LVUP | Good | Good | Good | - | Good | Good | - |
| 55 | 360+600 | LVUP | Good | Good | Good | - | Good | Good | - |

Annexure 2: Condition of Culverts

Hume Pipe Culverts

| S. No. | Chainage (Km.) | Hume Pipe | Head wall | Quadrant pitching | Toe wall |
|--------|----------------|-----------|-----------|-------------------|----------|
| 1 | 320+765 | Good | Good | Good | - |
| 2 | 320+892 | Good | Good | Good | - |
| 3 | 321+417 | Good | Good | Good | - |
| 4 | 321+814 | Good | Good | Good | - |
| 5 | 322+142 | Good | Good | Good | - |
| 6 | 322+418 | Good | Good | Good | - |
| 7 | 322+620 | Good | Good | Good | - |
| 8 | 322+658 | Good | Good | Good | - |
| 9 | 322+775 | Good | Good | Good | - |
| 10 | 323+101 | Good | Good | Good | Good |
| 11 | 323+885 | Good | Good | Good | Good |
| 12 | 324+514 | Good | Good | Good | Good |
| 13 | 324+918 | Good | Good | Good | Good |
| 14 | 325+012 | Good | Good | Good | - |
| 15 | 325+024 | Good | Good | Good | - |
| 16 | 325+258 | Good | Good | Good | Good |
| 17 | 325+475 | Good | Good | Good | Good |
| 18 | 325+720 | Good | Good | Good | Good |
| 19 | 326+320 | Good | Good | Good | Good |
| 20 | 326+550 | Good | Good | Good | Good |
| 21 | 326+560 | Good | Good | Good | Good |
| 22 | 326+790 | Good | Good | Good | Good |
| 23 | 327+254 | Good | Good | Good | Good |
| 24 | 327+604 | Good | Good | Good | Good |
| 25 | 327+795 | Good | Good | Good | Good |
| 26 | 327+917 | Good | Good | Good | Good |
| 27 | 328+916 | Good | Good | Good | Good |
| 28 | 329+235 | Good | Good | Good | Good |
| 29 | 329+904 | Good | Good | Good | Good |
| 30 | 332+200 | Good | Good | Good | - |
| 31 | 332+542 | Good | Good | Good | - |
| 32 | 332+846 | Good | Good | Good | Good |
| 33 | 332+996 | Good | Good | Good | - |
| 34 | 333+110 | Good | Good | Good | - |
| 35 | 333+724 | Good | Good | Good | Good |
| 36 | 335+495 | Good | Good | Good | - |
| 37 | 335+719 | Good | Good | Good | - |
| 38 | 335+870 | Good | Good | Good | - |

| S. No. | Chainage (Km.) | Hume Pipe | Head wall | Quadrant pitching | Toe wall |
|--------|----------------|-----------|-----------|-------------------|----------|
| 39 | 336+023 | Good | Good | Good | Good |
| 40 | 336+936 | Good | Good | Good | Good |
| 41 | 338+406 | Good | Good | Good | Good |
| 42 | 338+600 | Good | Good | Good | - |
| 43 | 339+454 | Good | Good | Good | - |
| 44 | 339+714 | Good | Good | Good | - |
| 45 | 341+270 | Good | Good | Good | Good |
| 46 | 341+298 | Good | Good | Good | Good |
| 47 | 341+621 | Good | Good | Good | Good |
| 48 | 341+908 | Good | Good | Good | Good |
| 49 | 342+258 | Good | Good | Good | Good |
| 50 | 343+930 | Good | Good | Good | Good |
| 51 | 344+080 | Good | Good | Good | Good |
| 52 | 345+627 | Good | Good | Good | Good |
| 53 | 346+321 | Good | Good | Good | Good |
| 54 | 346+643 | Good | Good | Good | Good |
| 55 | 347+805 | Good | Good | Good | Good |
| 56 | 347+958 | Good | Good | Good | Good |
| 57 | 348+622 | Good | Good | Good | Good |
| 58 | 348+730 | Good | Good | Good | Good |
| 59 | 349+409 | Good | Good | Good | Good |
| 60 | 349+659 | Good | Good | Good | Good |
| 61 | 349+918 | Good | Good | Good | Good |
| 62 | 350+200 | Good | Good | Good | Good |
| 63 | 350+970 | Good | Good | Good | Good |
| 64 | 351+372 | Good | Good | Good | Good |
| 65 | 351+687 | Good | Good | Good | Good |
| 66 | 352+581 | Good | Good | Good | Good |
| 67 | 352+777 | Good | Good | Good | Good |
| 68 | 353+838 | Good | Good | Good | Good |
| 69 | 354+230 | Good | Good | Good | Good |
| 70 | 354+915 | Good | Good | Good | Good |
| 71 | 355+140 | Good | Good | Good | Good |
| 72 | 355+411 | Good | Good | Good | Good |
| 73 | 355+959 | Good | Good | Good | Good |
| 74 | 356+511 | Good | Good | Good | Good |
| 75 | 357+390 | Good | Good | Good | Good |
| 76 | 357+884 | Good | Good | Good | Good |
| 77 | 359+200 | Good | Good | Good | Good |
| 78 | 360+734 | Good | Good | Good | Good |

| S. No. | Chainage (Km.) | Hume Pipe | Head wall | Quadrant pitching | Toe wall |
|--------|----------------|-----------|-----------|-------------------|----------|
| 79 | 360+877 | Good | Good | Good | Good |
| 80 | 360+923 | Good | Good | Good | Good |
| 81 | 361+186 | Good | Good | Good | Good |
| 82 | 361+323 | Good | Good | Good | Good |
| 83 | 361+677 | Good | Good | Good | Good |
| 84 | 361+910 | Good | Good | Good | Good |
| 85 | 362+118 | Good | Good | Good | Good |
| 86 | 362+306 | Good | Good | Good | Good |
| 87 | 362+414 | Good | Good | Good | Good |
| 88 | 362+705 | Good | Good | Good | Good |
| 89 | 362+745 | Good | Good | Good | Good |
| 90 | 363+167 | Good | Good | Good | Good |
| 91 | 363+730 | Good | Good | Good | Good |
| 92 | 364+239 | Good | Good | Good | Good |
| 93 | 364+854 | Good | Good | Good | Good |
| 94 | 365+121 | Good | Good | Good | Good |
| 95 | 366+630 | Good | Good | Good | Good |
| 96 | 367+037 | Good | Good | Good | Good |
| 97 | 367+210 | Good | Good | Good | Good |
| 98 | 367+657 | Good | Good | Good | Good |
| 99 | 368+916 | Good | Good | Good | Good |
| 100 | 369+562 | Good | Good | Good | Good |
| 101 | 371+683 | Good | Good | Good | Good |
| 102 | 371+848 | Good | Good | Good | Good |
| 103 | 372+109 | Good | Good | Good | Good |
| 104 | 372+351 | Good | Good | Good | Good |
| 105 | 372+468 | Good | Good | Good | Good |
| 106 | 373+230 | Good | Good | Good | Good |
| 107 | 373+987 | Good | Good | Good | Good |
| 108 | 374+042 | Good | Good | Good | Good |
| 109 | 375+272 | Good | Good | Good | Good |
| 110 | 376+790 | Good | Good | Good | Good |
| 111 | 377+040 | Good | Good | Good | Good |
| 112 | 379+100 | Good | Good | Good | Good |
| 113 | 379+400 | Good | Good | Good | Good |
| 114 | 380+671 | Good | Good | Good | Good |
| 115 | 382+740 | Good | Good | Good | Good |
| 116 | 384+018 | Good | Good | Good | Good |
| 117 | 385+702 | Good | Good | Good | Good |
| 118 | 386+080 | Good | Good | Good | Good |
| 119 | 387+650 | Good | Good | Good | Good |

| S. No. | Chainage (Km.) | Hume Pipe | Head wall | Quadrant pitching | Toe wall |
|--------|----------------|-----------|-----------|-------------------|----------|
| 120 | 387+933 | Good | Good | Good | Good |
| 121 | 388+920 | Good | Good | Good | Good |
| 122 | 389+900 | Good | Good | Good | Good |
| 123 | 389+965 | Good | Good | Good | Good |
| 124 | 390+228 | Good | Good | Good | Good |
| 125 | 390+259 | Good | Good | Good | Good |
| 126 | 391+434 | Good | Good | Good | Good |
| 127 | 391+926 | Good | Good | Good | Good |
| 128 | 395+130 | Good | Good | Good | - |
| 129 | 395+760 | Good | Good | Good | - |
| 130 | 395+942 | Good | Good | Good | - |
| 131 | 396+290 | Good | Good | Good | - |
| 132 | 399+434 | Good | Good | Good | Good |
| 133 | 399+488 | Good | Good | Good | Good |

Box/Slab Culverts

| S.No | Chainage (Km.) | Condition | Return wall | Quadrant pitching | Toe wall | Parapet wall |
|------|----------------|-----------|-------------|-------------------|----------|--------------|
| 1 | 334+222 | Good | Good | Good | Good | Good |
| 2 | 334+938 | Good | Good | Good | Good | Good |
| 3 | 342+374 | Good | Good | Good | Good | Good |
| 4 | 342+591 | Good | Good | Good | Good | Good |
| 5 | 342+910 | Good | Good | Good | Good | Good |
| 6 | 347+643 | Good | Good | Good | Good | Good |
| 7 | 356+411 | Good | Good | Good | Good | Good |
| 8 | 376+408 | Good | Good | Good | Good | Good |
| 9 | 377+950 | Good | Good | Good | Good | Good |
| 10 | 378+387 | Good | Good | Good | Good | Good |
| 11 | 379+460 | Good | Good | Good | Good | Good |
| 12 | 379+770 | Good | Good | Good | Good | Good |
| 13 | 380+197 | Good | Good | Good | Good | Good |
| 14 | 382+250 | Good | Good | Good | Good | Good |
| 15 | 388+247 | Good | Good | Good | Good | Good |
| 16 | 388+472 | Good | Good | Good | Good | Good |
| 17 | 390+436 | Good | Good | Good | Good | Good |
| 18 | 391+613 | Good | Good | Good | Good | Good |
| 19 | 392+175 | Good | Good | Good | Good | Good |
| 20 | 397+141 | Good | Good | Good | Good | Good |
| 21 | 397+510 | Good | Good | Good | Good | Good |
| 22 | 398+082 | Good | Good | Good | Good | Good |
| 23 | 398+481 | Good | Good | Good | Good | Good |
| 24 | 398+868 | Good | Good | Good | Good | Good |

Annexure 3: Operation & Maintenance cost

ROUTINE MAINTENANCE COST

| S No. | Item | | Unit | No | Frequency per year | Quantity | Rate | Amount | Remarks |
|-------|---|------------------|------|---------|--------------------|----------|-------|-----------|---|
| 1 | General Cleaning in Carriageway & Shoulders Rural area | Monthly | Km | 72.7 | 12 | 4 | 350 | 12,21,360 | 04 Nos. of Labour |
| 2 | General Cleaning in Carriageway & Shoulders Urban area | Twice in a month | Km | 7.295 | 24 | 4 | 350 | 2,45,112 | 04 No. of Labour |
| 3 | Watering in Median Plants | Once in Week | Km | 79.995 | 52 | 1 | 1939 | 80,65,736 | 01 No. of Labour |
| 4 | Watering in Avenue plants | Once in Week | Km | 72.7 | 52 | 73 | 1939 | 73,30,196 | |
| 5 | Median Maintenance (Grass cutting and plant trimming) | Once in Month | Km | 72.7 | 12 | 12 | 21000 | 2,52,000 | 02 Nos. of Labour - 2 x 350 = 700 x 30 = 2,52,000 |
| 6 | ROW Cleaning | Half yearly | Km | 55.9965 | 2 | 10 | 350 | 3,91,976 | 10 Nos. of labour per KM (70% of the Project length) |
| 7 | Cleaning of Culverts | Half yearly | Nos. | 268 | 2 | 3 | 650 | 10,45,200 | 3 Nos. of Labour along with JCB or Excavator |
| 8 | Road Furniture Cleaning | Quarterly | Km | 79.995 | 4 | 2 | 350 | 2,23,986 | 02 Nos. of Labour |
| 9 | Maintenance of Bus shelters | Monthly | Nos. | 38 | 12 | 2 | 350 | 3,19,200 | 2 Nos./ Bus shelter/month |
| 10 | General Cleaning in Building & Facilities | Daily | Nos. | 2 | 12 | 60 | 350 | 5,04,000 | 02 Nos. of Labour for 30 days |
| 11 | Bridges | Half yearly | Nos. | 77 | 2 | 4 | 350 | 2,15,600 | 04 Nos. of Labour for removal of vegetation/Structure |

| S No. | Item | | Unit | No | Frequency per year | Quantity | Rate | Amount | Remarks |
|-------|---|---------|------|--------|--------------------|----------|----------|--------------------|---|
| 13 | Carriageway Maintenance (Pot Holes etc) | Yearly | Sqm | 15 | 1 | 550 | 124 | 10,23,000 | 2.5% of CW area considered 22.0x1000x2.5% |
| | | | | | | | | 2,08,37,365 | |
| | EQUIPMENT SUPPLY | | | | | | | - | |
| 1 | TRUCK TIPPER 6-8 CUM CAPACITY | Monthly | Nos | | 12 | 1 | 400000 | 4,00,000 | (2000000 is the cost of vehicle, considering 20% Rental per year) including maintenance |
| 2 | Water Tanker Cap 12 KL for Median | Monthly | Nos | 79.995 | 12 | 0 | 440000 | - | (2200000 is the cost of vehicle, considering 20% Rental per year) including maintenance |
| 3 | Tractor Mounted Water tanker Cap 6 KL for RoW | Monthly | Nos | | 12 | | 160000 | - | (800000 is the cost of vehicle, considering 20% Rental per year) including maintenance |
| 4 | Mechanical Sweeper | Monthly | Nos | | 12 | 2 | 250000 | 5,00,000 | (2500000 is the cost of vehicle, considering 20% Rental per year) including maintenance |
| 5 | Grass cutter | Monthly | Nos | 79.995 | 12 | 4 | 12000 | 47,997 | (12000/year) |
| 6 | Manhoise/ Skyscraper | Monthly | Nos | | 12 | 1 | 4,00,000 | 4,00,000 | (2000000 is the cost of vehicle, considering 20% Rental per year) including maintenance |
| 7 | Bikes | Monthly | Nos | 79.995 | 12 | 5 | 2500 | 1,59,990 | Per Supervisor |
| 8 | Building Maintenance | Yearly | | | 12 | 1 | 25000 | 3,00,000 | 25000/ month |

| S No. | Item | | Unit | No | Frequency per year | Quantity | Rate | Amount | Remarks |
|-------|--|---------|------|----|--------------------|----------|--------|-----------------------|--|
| 9 | Toll plaza AMC | Yearly | Nos | | 12 | 1 | 100000 | 12,00,000 | 100000/month |
| | | | | | | | | 30,07,987 | |
| 1 | Patrolling vehicle | Monthly | Nos | 12 | | 2 | 300000 | 600000 | (1500000 is the cost of vehicle, considering 20% Rental per year) including maintenance |
| 2 | Ambulance | Monthly | Nos | 12 | | 1 | 240000 | 240000 | (1200000 is the cost of vehicle, considering 20% Rental per year) including maintenance (1 Ambulance/toll plaza) |
| 3 | Tow away trucks and Crane | Monthly | Nos | 12 | | 1 | 400000 | 400000 | (2000000 is the cost of vehicle, considering 20% Rental per year) including maintenance |
| 4 | Consumables for Medical Aid Post and Ambulance | Monthly | Nos | 12 | | 1 | 5000 | 60000 | 5000 Per month for per set (Per set - Per toll plaza) |
| 5 | Consumables for Route Patrolling & Crane | Monthly | Nos | 12 | | 1 | 5000 | 60000 | 5000 Per month for per set (Per set - Per toll plaza) |
| | | | | | | | | 13,60,000 | |
| | | | | | | | | 2,52,05,351.96 | |

INCIDENTAL COST

| S No | Item | | Unit | No | Frequency | Quantity | Rate | Amount | Remarks |
|------|---|-------------|------|--------|-----------|----------|---------|-------------|---|
| 1 | Road marking | Half yearly | Sqm | 1 | 1 | 23152.5 | 516 | 1,19,46,690 | 40 % of Total Project length on B/S for 1 year |
| 2 | Carriageway Maintenance (Pot Holes etc.) | Yearly | Sqm | 1 | 1 | 255.243 | 168 | 42,881 | 2% of Flexible Pavement (changed quantities to only Service road portion) |
| 3 | Maintenance of Earthen Shoulder | Half yearly | Cum | 1 | 1 | 1 | 19101 | 516 | 10% of total Shoulder length throughout the project |
| 4 | Sign Board | Quarterly | Km | 1 | 1 | 1 | 201.739 | 168 | 5 % of Total sign boards per year (Lumpsum of 200000) |
| 5 | MBCB | Monthly | Km | 79.995 | 1 | 3 | 2399.85 | 225 | 5% of Total qty per year - (considered 5000 for km per month) |
| 6 | Mile Stone (KM Stone/ HM Stone / ROW stone etc.) | Quarterly | Nos. | 79.995 | 1 | 2 | 122.5 | 4000 | 5 % of total stones per year (unable to understand the backup) |
| 7 | ROW Fencing (If available) | Quarterly | Km | | | | 638 | 2500 | 10 % of total ROW fencing per year |
| 8 | Kerb | Yearly | Km | 79.995 | 79.995 | 4 | 20 | 2250 | 2 % of total Kerbings per year |
| 9 | Electrical Poles | Yearly | Nos | 4125 | | 4 | | | 3 % of total poles per year |
| 10 | Replacement of Rigid pavement Panels | Yearly | Ls | 1 | 79.995 | 1 | 3199.8 | 250 | Considered 1% of the total volume in O & M period per year |

| S No | Item | | Unit | No | Frequency | Quantity | Rate | Amount | Remarks |
|--------------------------------|--|--------|------|------|-----------|----------|------|--------------------|--|
| 11 | Providing Reinforced cement concrete crash barrier at the edges of the bridge structures constructed with M-40 grade concrete with HYSD-Fe 500 TMT reinforcement concrete per Rmt conforming to IRC:21 and fixing with dowel bars 16 mm dia to old concrete using epoxy grout as per drawing and Technical Specifications and as directed by the Engineer. | Yearly | Rmt | 9150 | 4125 | 1 | 124 | 55000 | 3% of Length replacement in every 5 years (Quantity to be estimated) |
| Total amount for 1 Year | | | | | | | | 4,02,57,515 | |

Operational Expenses

| S.No. | Particulars | Amount |
|-------|---------------------------------------|----------------------|
| 1 | Man Power | ₹ 1,27,20,000 |
| 2 | Fuel for Generator & Vehicles | ₹ 1,30,32,000 |
| 3 | Electricity | ₹ 1,32,00,000 |
| 4 | Stationary | ₹ 1,00,000 |
| 5 | Replacement of Electrical Fixtures | ₹ 45,32,291 |
| 6 | Refurbishment of Toll Plaza Equipment | ₹ 6,00,000 |
| | Total Amount | ₹ 4,41,84,291 |

Abstract Summary of Major/Periodic Maintenance



| Description | Due date | Base cost | Esc Period | Escalation Rate per Year | Cost of MMR on due date @ 3% Escalation | In crores |
|------------------------------------|-----------|--------------|------------|--------------------------|---|--------------|
| Date of Estimation | 23-May-20 | | | | | |
| 1st Major Maintenance - Highway | 22-May-27 | 24,64,61,285 | 7.00 | 3.0% | 29,82,18,155 | 29.82 |
| 1st Major Maintenance - Structures | 22-May-27 | 95,24,788 | 7.00 | 3.0% | 1,15,24,993 | 1.15 |
| 2nd Major Maintenance - Highways | 22-May-32 | 25,60,10,685 | 12.00 | 3.0% | 34,81,74,532 | 34.82 |
| 2nd Major Maintenance - Structures | 22-May-32 | 1,26,52,020 | 12.00 | 3.0% | 1,72,06,747 | 1.72 |
| | | | | Total | ₹ 67,51,24,428 | 67.51 |

Major Maintenance

| S. No | DESCRIPTION | Unit | 1 st Cycle | | | 2 nd Cycle | | |
|-------|--|------|-----------------------|----------|--------------------------|-----------------------|--------------|--------------------------|
| | | | QUANTITY | RATE | AMOUNT | QUANTITY | RATE | AMOUNT |
| | Pavement (Asphalt & Concrete) | | | | | | | |
| 1 | Providing and applying tack coat with Rapid Setting Bitumen Emulsion using emulsion pressure distributor on the prepared bituminous/granular surface cleaned with mechanical broom, Ref. to Technical specification 503. | | | - | | | - | |
| (a) | On Bituminous surface @ 2.0 kg to 3.0 kg/10 sq.m. | Sqm | 3,15,872.5 0 | 14.00 | 44,22,215 | 3,15,872.5 0 | 14.00 | 44,22,215 |
| 2 | Providing and laying bituminous concrete using a batch type Hot Mix Plant using crushed aggregates of size (table 500-17), premixed with VG Grade Bitumen and filler, transporting the hot mix to work site, laying with a hydrostatic paver finisher with sensor control to the required grade, level and alignment, rolling with smooth wheeled, vibratory and tandem rollers, Pneumatic Tyre Rollers to achieve the desired compaction as per Technical specification clause No. 507 and mix design conforming the IRC -111 and IRC 37. | Cum | 12,634.90 | 7,682.00 | 9,70,61,302 | 12,634.90 | 7,682.0 0 | 9,70,61,302 |
| 3 | Repair of joint Grooves with Epoxy Mortar Repair of spalled joint grooves of contraction joints, longitudinal joints and expansion joints in concrete pavements using epoxy mortar or epoxy concrete) | MTRS | 1,67,988.4 5 | 250.00 | 4,19,97,113 | 1,67,988.4 5 | 250.00 | 4,19,97,113 |
| 4 | Texturing of Rigid pavement (considering 25% for 7 years) | Sqm | 7,67,787.5 0 | 130.00 | 9,98,12,375 | 7,67,787.5 0 | 130.00 | 9,98,12,375 |
| 5 | Earthen shoulder @ service roads | cum | 2,513.00 | 250.00 | 6,28,250 | 2,513.00 | 250.00 | 6,28,250 |
| | Total | | | | 24,39,21,25 4 | - | - | 24,39,21,25 4 |

| S. No | DESCRIPTION | Unit | 1 st Cycle | | | 2 nd Cycle | | |
|-------|--|------|-----------------------|--------|---------------------|-----------------------|--------|---------------------|
| | | | QUANTITY | RATE | AMOUNT | QUANTITY | RATE | AMOUNT |
| | Junctions, Traffic Signs Marking and Other Appurtenances | | | - | | - | - | |
| 1 | Providing and laying of cement concrete kerb without channel (M-20 Grade) over WMM foundation using kerb laying machine & proper curing complete, as per drawing & technical specification clause no.409, 1700 and as per the instructions of Employer's representative. - Consider 5% for construction period. | Rmt | - | 380.00 | | 25,130.00 | 380.00 | 95,49,400 |
| 2 | Providing and laying lane markings of hot applied thermoplastic compound 2.5 mm thick including reflectorizing glass beads @ 250 gms per sqm area, thickness of 2.5 mm is exclusive of surface applied glass beads as per IRC:35 .The finished surface to be level, uniform and free from streaks and holes,Ref. to Technical specification 803. | Sqm | 1,884.75 | 516.00 | 9,72,531 | 1,884.75 | 516.00 | 9,72,531 |
| 3 | Road Studs | Nos | 2,090.00 | 750.00 | 15,67,500 | 2,090.00 | 750.00 | 15,67,500 |
| | Total | | | - | 25,40,031 | - | - | 1,20,89,431 |
| | Grand Total | | | | 24,64,61,285 | - | | 25,60,10,685 |

Annexure 4: Letter of Award

| | | |
|--|---|---|
|  | <p>भारतीय राष्ट्रीय राजमार्ग प्राधिकरण (सड़क परिवहन और राजमार्ग मंत्रालय) National Highways Authority of India (Ministry of Road Transport and Highways) प्लॉट नं. 5, सेक्टर-10, द्वारका, नई दिल्ली-110075 G-5 & E, Sector-10, Dwarka, New Delhi-110075</p> | <p>दूरभाष : Phone : 91-11-28091000/280914200 फैक्स : Fax : 91-11-25003307 / 25003314</p> |
| <p>NHA/Tech/01/EFC/Mahag.-Yavat./2014/MAH/97366</p> | | <p>28th March 2017</p> |
| <p>To,</p> <p>M/s Dilip Builders Limited Plot No. 5, inside Govind Narayan Singh Gate Chuna Bhatti, Kolar Road Bhopal - 462 016 Phone No.: 09300948396 Fax: 0755 4029998 Email: db@dilipbuilders.co.in; dilipb_99@rediffmail.com</p> | | |
| <p>[Kind Attention: Mr. Kundan Kumar Das, AGM - Business Development]</p> | | |
| <p>Subject: Four lining of Mahagaon to Yavatmal (Package-II) section of NH-361 from km 320.580 to km 400.575 (Design Length 80.195) in the State of Maharashtra Under NHDP Phase - IV on Hybrid Annuity Mode -Letter of Award - Reg.</p> | | |
| <p>Ref: 1. Your Proposal submitted on 15.02.2017 2. Opening of Financial proposal on 22.03.2017</p> | | |
| <p>Sir,</p> <p>With Reference to NHA's Request for Proposal for "Four lining of Mahagaon to Yavatmal (Package-II) section of NH-361 from km 320.580 to km 400.575 (Design Length 80.195) in the State of Maharashtra Under NHDP Phase - IV on Hybrid Annuity Mode" and considering your proposal in this regard submitted on 15.02.2017 vide reference no. (j), NHA hereby accepts your proposal quoting Bid Project Cost of Rs. 1160.64 crore (Rupees Eleven Hundred Sixty Crore and Sixty Four Lakh Only) and first year O&M cost of Rs. 3.00 Crore (Rupees Three Crore Only) as included in Appendix- 1B of your document and declares you as the "Selected Bidder" as per the provisions of RFP Documents.</p> <p>2. In accordance with the clause 3.8.4 of the RFP document, you are requested to sign the duplicate copy of the LOA and return the same as your acknowledgement within 7 (Seven) days of the receipt of the LOA. Thereafter you are required to execute the concession Agreement within 45 (Forty five) days from the date of issue of LOA as specified in Clause 1.3 of RFP.</p> <p>3. Further, As per RFP document, you are required to incorporate a Special Purpose Vehicle solely for the purpose of domiciling the project (the "Concessionaire"). The Concessionaire For due and faithful performance of its obligations during the Concession Period shall furnish a Performance Security by way of irrecoverable and unconditional Bank guarantee of Rs 58.04 Crores (Rupees Fifty Eight Crore Four Lakh only) within a period of the 30 days from the date of signing of the Concession Agreement. Till the time the Concessionaire provides NHA with the performance Security the Bid Security shall remain in full Force and Effect (refer Clause 4.1.2 and Clause of Article 9 of RFP).</p> <p>4. You are required to comply with all the terms and conditions set forth in the RFP Documents. In case of any default on your part, you shall be liable for action as stated in the Bid Documents.</p> | | |
| | | <p> (Ashish Asati) General Manager (Tech) (Maharashtra Division)</p> |

Annexure 5: Provisional Certificate


Schedule-J (Page 194)


“PROVISIONAL CERTIFICATE”

1. We, Artefact Projects Ltd. acting as Independent Engineer, under and in accordance with the Concession Agreement dated 09.06.2017 (the “Agreement”), for development and operation of Four-Laning of the Mahagaon to Yavatmal Section of National Highway No. 361 (the “Project Highway”) on design , build, operate and transfer (the “DBOT Annuity or Hybrid Annuity”) basis through DBL Mahagaon Yavatmal Highways Private Limited, hereby certify that the tests specified in Article 14 and Schedule-I of the Concession Agreement have been undertaken for the partial Project / section of **72.089 Km** of the Project to determine compliance thereof with the provisions of the Agreement.
2. Construction Works forming part of the Project/section of **72.089 Km** of the Project that were found to be incomplete and/or deficient have been specified in the Punch List appended hereto, and the Concessionaire has agreed and accepted that it shall complete and all such works in the time and manner set forth in the Agreement. [Some of the incomplete works have been delayed as a result of reasons attributable to the Authority or due to Force Majeure and the Provisional Certificate cannot be withheld on this account. Though the remaining incomplete works have been delayed as a result of reasons not attributable to the Concessionaire]. We are satisfied that having regard to the nature and extent of such incomplete works, it would not be prudent to withhold commercial operation of the Project/section of **72.089 Km** of the Project, pending completion thereof.
3. In view of the foregoing, We are satisfied that the partial Project/section of **72.089 Km** of the Project can be safely and reliably placed in commercial service of the Users thereof, and in terms of the Agreement, the Project/section of the Project is hereby provisionally declared fit for entry into commercial operation on this the 23rd day of May 2020.

**ACCEPTED, SIGNED, SEALED AND
DELIVERED**
FOR AND ON BEHALF OF
CONCESSIONAIRE BY

SIGNED, SEALED AND DELIVERED
FOR AND ON BEHALF OF
INDEPENDENT ENGINEER


Ramavtar Tyagi
Authorized Signatory
M/s DBL Mahagaon Yavatmal Highways
(Pvt) Limited




Siddharth Shah
Authorized Signatory
M/s Artefact Projects Limited



Annexure 6: Insurance

HDFC ERGO General Insurance Company Limited



Certificate of Insurance cum Policy Schedule

Policy No. 3114203384088500000

Employee Compensation Insurance



| | | | | | |
|------------------------|--|--|---------------------|----------------|---------------------|
| Insured Name | | DILIP BUILDCON LIMITED (PAN Number: AACCD6124B) | | Business | OTHERS |
| Correspondence Address | | PLOT NO. 5, GOVIND NARAYAN SINGH GATE, CHUNA BHATTI, BHOPAL, MADHYA PRADESH, BHOPAL, MADHYA PRADESH, 462016. | | | |
| Mobile | | Phone | | E Mail | |
| Policy Issuance Date | | | | | 05/05/2020 |
| Period of Insurance | | From Date & Time | 02/05/2020 00:01 AM | To Date & Time | 01/05/2021 Midnight |

LAW

The Policy covers Liability of the Insured under the following Law(s) shown as covered, subject to claim being otherwise admissible as per terms, conditions and exclusions of the Policy and subject to Limit of Indemnity as stipulated against each Law:

| Sr. No. | Law | Limit of Indemnity |
|---------|---|---|
| a. | Employee's Compensation Act, 1923 and subsequent amendments thereof prior to the date of issue of this Policy | Subject otherwise, to the terms, conditions & Exclusions of the Policy, the amount of liability incurred by the Insured |
| b. | Common Law | Subject otherwise, to the terms, conditions & Exclusions of the Policy, the amount of liability incurred by the Insured, but not exceeding:- a) Limit Per Employee for any number of accidents during Period of Insurance ₹. Unlimited b) Limit Per Accident for any number of Employees ₹. Unlimited c) Aggregate Limit for all accidents and claims arising there from during the Period of Insurance ₹. Unlimited |

EC-13-0005

3114203384088500000

Page 2 of 13

HDFC ERGO General Insurance Company Limited (Formerly HDFC General Insurance Limited) LIC - 98AW129P017V0201110 | HDIA Reg No. 146/CN - 1860386-000PLC177111
 Registered & Corporate Office: Customer Service Address: Toll Free Number: 1800 2700 700
 1st Floor, HDFC House, 135 - 138 Narayana Road, D-307, 3rd Floor, Eastern Business District (Regal Mall), Telephone: +91 22 8559 3600 Fax: 01 22 8559 3600

HDFC ERGO General Insurance Company Limited



Details of Employees Covered

| Description of work done by Employees | Declared Number of Employees | Declared Wages during the Period of Insurance | Place/Places of Employment |
|--|------------------------------|---|---|
| Road Paving, Tarring and Road Making-Road Paving, Tarring and Road Making-Road Paving, Tarring and Road Making_Road Paving, Tarring and Road Making_All categories of employees of DBL & Sub-contractor engaged in DBL - Highly Skilled, Skilled, Semi-Skilled, Unskilled, Engineers, Supervisors, Managers, Daily Labour Etc. | 200 | 4800000.00 | Four Laning of Mahagaon to Yavatmal (Package-II) Section of NH-361 from Km 320.580 to Km 400.575 (design length 80.195 km) in the state of Maharashtra Under NHDP Phase-IV on Hybrid Annuity Mode |

Premium Details (₹)

| | |
|---|-----------------|
| Basic Premium | 72111.00 |
| Integrated Tax 18% | 12880.00 |
| Total Premium | 85091.00 |
| GST Registration No: 24AABCL5045N1ZE. The contract will be cancelled ab initio in case; the consideration under the policy is not realized. | |

List of Endorsements

| Endr No | Description | Effective Date |
|------------|---|----------------|
| EC_12_0003 | Contractors Employees | 02 May 2020 |
| EC_12_0001 | Medical Expenses | 02 May 2020 |
| WC-02-0008 | Tariff Endorsement | 02 May 2020 |
| EC-13-0006 | Insurance Contract | 02 May 2020 |
| EC-13-0005 | Policy Schedule | 02 May 2020 |
| 99901 | Communicable Disease Exclusion- Wordings as per annexure attached | 02 May 2020 |
| | Warranted that there are no known losses and /or circumstances leading to losses (except for the claims and / or circumstances already reported to HDFC ERGO General Insurance Co. Ltd. This policy document is issued basis the information provided though request for quotation and/ or unsigned proposal form and / or other details provided by the insured / insurance intermediary and/ or though discussions | 02 May 2020 |

3114203384088500000

Page 3 of 13

HDFC ERGO General Insurance Company Limited (Formerly HDFC General Insurance Limited)

LIC - HDVW120P001V02021112 | RGA/ Reg No. 148 | CIN : L080200300207PLC1171117

Registered & Corporate Office
 1st Floor, HDFC House, 185- 188, Backbay Reclamation,
 H. T. Parekh Marg, Churnakalya, Mumbai - 400 030

Customer Service Address
 D-307, 3rd Floor, Eastern Business Centre (Magnum Mall),
 LBS Marg, Worli (West), Mumbai - 400 075

Toll Free Number: 1800 270 700
 Telephone: +91 22 8538 3000 Fax: 01 22 8538 3000
 Email: claims@hdfcergo.com

FIRE INDUSTRIAL ALL RISK POLICY SCHEDULE

| | |
|--|---|
| Policy No : 171200/11/2021/405 | Prev Policy No : |
| Cover Note No : | Cover Note Dt : |
| Insured's Name : 107457440 - DBL Mahagaon Yavatmal Highways Pvt. Ltd. (GSTIN: 27AAGCD1465M1ZD) | Issuing Office : 171200 - CBU Vadodara (GSTIN: 24AAACT0627R2Z4) |
| Address : SLPL DOCTOS COLONY, SAMAJ EKTA GRUHNIRMAN, SOMALWADA, NAGAPUR, NAGPUR, Nagpur, Maharashtra, | Address : 1st FLOOR, KIRTI TOWER, TILAK ROAD VADODARA |
| NAGPUR 440002 | GUJARAT 390001 |
| Tel /Fax /Email : / / 0 / Na | Tel /Fax /Email : 0265-2427075 / 0265-2436654 / 171200@orientalinsurance.co.in |
| Dev.Officer : | BROKER : LC0000000179 (1149)UNISON INSURANCE BROKING SERVICES P LTD |

Period of Insurance: FROM 00:00 ON 12/02/2021 TO MIDNIGHT OF 04/10/2021

| | | |
|---|-----------------------------------|--------------------------|
| Collection No & Dt : DC_I_INDCSH 3214001412 - 12/02/2021 | GST INVOICE NO :2419835689 | UIN :0 |
| Gross Premium : 75,88,584 | GST : 13,65,945 | Stamp Duty : .5 |
| | | Total : 89,54,529 |

Co Insurance Details :

| S.No | Co Insurer Name | Share % |
|------|--------------------------------|---------|
| 1 | CBU Vadodara | 60.00 |
| 2 | IFFCO TOKIO GENERAL INSURANCE, | 20.00 |
| 3 | BAJAJ ALLINZE GEN INSURANCE | 20.00 |

SECTION I : IAR - STANDARD FIRE AND SPECIALS PERILS SECTION

Location of the Risk : Operation & maintenance of Roads, Bridges and any other property on the stretch Four Laning of Mahagaon to Yavatmal (PKG-II) Section of NH-361 from KM 320.580 to KM 400.575 9 Length 80.195 KM, In the state of Maharashtra under NHDP Phase-IV on hybrid annuity mode

Deductible :

Risk Description : Roads

Block Description : 1

| SMI Description | Nature of Stock | Sum Insured |
|---|-----------------|---------------|
| Roads Incl Service Road, Structures, Bridges (Major, Minor, Railway, River Incl all Other Bridges) , Underpasses, Culverts, drainages,Utilities, Slabs Box, Causeways, Machineries Such as DG Sets, Transformers(Full desc as per annexure) | | 221,90,88,288 |

Place :
Date : 12/02/2021



IRDA-REGNO-556

For and on behalf of
The Oriental Insurance Company Limited

This is an electronically generated document (Policy Schedule).The Policy document duly stamped will be sent by post.

In case of any query regarding the Policy please call Toll Free No. 1800 11 8485 and 011 33208485.

Authorised Signatory

CIN: U66010DL1947GOI007158 All the Amounts mentioned in this policy are in Indian Rupee
IRDA Regn. No. 556 - Now you can buy and renew selected policies online at www.orientalinsurance.org.in

Page 1 of 4

Attached to and forming part of policy number 171200/11/2021/405

Risk Description : Roads

Block Description : 1

| SMI Description | Nature of Stock | Sum Insured |
|--|-----------------|--------------------|
| Roads Incl Service Road, Structures, Bridges (Major, Minor, Railway, River Incl all Other Bridges) , Underpasses, Culverts, drainages,Utilities, Slabs Box, Causeways, Machineries Such as DG Sets, Transformers(Full descp as per annexure) | | 576,52,61,563 |
| Cover Wise Details | | Sum Insured |
| Fire Basic Cover | | 798,43,49,851 |
| STFI Cover | | 798,43,49,851 |
| Earth Quake | | 798,43,49,851 |
| | | Premium |
| | | 35,13,113.94 |
| | | 22,35,617.96 |
| | | 3,19,373.99 |

SECTION III : IAR-BREAKDOWN SECTION

| Item Description | Identificaton No. | Year of Make |
|---------------------------|-------------------|--------------------|
| As per placement slip | | |
| SMI Description | Sum Insured | |
| Machinery Sum Insured | 1,00,00,000 | |
| Cover Wise Details | | Sum Insured |
| Breakdown Cover | | 1,00,00,000 |
| | | Premium |
| | | 2,000.00 |

SECTION II : IAR-FLOP SECTION

| | | | |
|---------------------------|-----------------------|---------------------|------------------|
| Type of Industry | : CONTINUOUS INDUSTRY | Basis of Indemnity | : TURNOVER BASIS |
| Indemnity Period | : 12 Months | Annual Gross Profit | : 1000000 |
| Total Sum Insured | : 10,00,000 | Time Exclusion | : |
| Cover Wise Details | | Sum Insured | Premium |
| Fire LOP-Basic Cover | | 10,00,000 | 760.00 |

SCHEDULE OF PREMIUM

| | |
|------------------|--------------|
| Fire Basic Cover | 35,13,113.94 |
| ADD :STFI Cover | 22,35,617.96 |

Place :
Date : 12/02/2021



IRDA-REGNO-556

For and on behalf of
The Oriental Insurance Company Limited

This is an electronically generated document (Policy Schedule). The Policy document duly stamped will be sent by post.

In case of any query regarding the Policy please call Toll Free No. 1800 11 8485 and 011 33208485.

Authorised Signatory

CIN: U66010DL1947GOI007158 All the Amounts mentioned in this policy are in Indian Rupee
IRDA Regn. No. 556 - Now you can buy and renew selected policies online at www.orientalinsurance.org.in

Page 2 of 4

Project: Four Laning of Mahagaon to Yavatmal Section of NH-361 from Km.320.580 to Km.400.575 (Design Length79.995) in the State of Maharashtra under NHDP-IV on Hybrid Annuity Mode



**TECHNICAL
DUE DILIGENCE REPORT**

Signer: ATUL JERATH
Date: Tue, Feb 16, 2021 16:02:01 IS
Location: NOIDA
Reason: Signing Policy for OICL



STANDARD FIRE & SPECIAL PERILS POLICY SCHEDULE

| | | | |
|------------------------|---|------------------------|---|
| Policy No | : 171200/11/2021/406 | Prev Policy No | : - |
| Cover Note No | : - | Cover Note Dt | : - |
| Insured's Name | : 107457440 - DBL Mahagaon Yavatmal Highways Pvt. Ltd. (GSTIN: 27AAGCD1465M1ZD) | Issuing Office | : 171200 - CBU Vadodara (GSTIN: 24AAACT0627R2Z4) |
| Address | : SLPL DOCTOS COLONY, SAMAJ EKTA GRUHNIRMAN, SOMALWADA, NAGAPUR, NAGPUR, Nagpur, Maharashtra, NAGPUR 440002 | Address | : Ist FLOOR, KIRTI TOWER, TILAK ROAD VADODARA GUJARAT 390001 |
| Tel /Fax /Email | : / / 0 / Na | Tel /Fax /Email | : 0265-2427075 / 0265-2436654 / 171200@orientalinsurance.co.in |

Agent/Broker Details

Dev.Off.Code :
Agent/Broker : LC0000000179 (1149)UNISON INSURANCE BROKING SERVICES P LTD
Address : 601-602 ,6TH FLOOR AURAM NR VASNA,HP PETROL PUMP MARKAND DESAI RAOD
Tel/Fax/Email : VADODARA 390015 GUJARAT INDIA,MOB NO 9898295111 PHONE NO 0265-2252274,BARODA,GUJARAT,396007

Period of Insurance : FROM 00:00 ON 12/02/2021 TO MIDNIGHT OF 04/10/2021
Collection No & Dt : DC_I_INDCSH 3214001412 - 12/02/2021 **GST INVOICE NO** :2419836092 **UIN** :0
Gross Premium : 5,25,390 **GST** : 94,570 **Stamp Duty** : .5 **Total** : 6,19,960

Co Insurance Details

| S.No | Co Insurer Name | Share % |
|------|--------------------------------|---------|
| 1 | CBU Vadodara | 60.00 |
| 2 | IFFCO TOKIO GENERAL INSURANCE, | 20.00 |
| 3 | BAJAJ ALLINZE GEN INSURANCE | 20.00 |

RISK DETAILS

1 **Location of the Risk** : Four Laning of Mahagaon to Yavatmal (PKG-II) Section of NH-361 from KM 320.580 to KM 400.575 9 Length 80.195 KM, In the state of Maharashtra under NHDP Phase-IV on hybrid annuity mode.

MAHARASHTRA
YAVATMAL
445205
YEOTMAL

Risk Description : Roads

Place :
Date : 12/02/2021



For and on behalf of
The Oriental Insurance Company Limited

This is an electronically generated document (Policy Schedule).The Policy document duly stamped will be sent by post.

In case of any query regarding the Policy please call Toll Free No. 1800 11 8485 and 011 33208485.

CIN: U66010DL1947GOI007158 All the Amounts mentioned in this policy are in Indian Rupee
IRDA Regn. No. 556 - Now you can buy and renew selected policies online at www.orientalinsurance.org.in

Authorised Signatory

Page 1 of 4



Signer: ATUL JERATH
Date: Tue, Feb 16, 2021 16:02:01 IST
Location: NOIDA
Reason: Signing Policy for OICL

Attached to and forming part of policy number 171200/11/2021/406

: 0265-2252274/0265-2357445/0265-2356033/

Block Description : 1

| SMI Desc | Nature of Stock | Sum Insured |
|---|-----------------|--------------|
| Toll Plaza Building and its assets & Toll Booths, TMS, HTMS, Office & IT Equipment, RoadFurniture, Fixtures, Electrical Poles, Lighting & Fittings, Signboard, Safety Barrier, concretebarrier(Full Desc as per annexure) | | 52,67,07,019 |

| Cover Wise Details : Cover Name | Sum Insured | Premium |
|---|--------------|-------------|
| STFI Cover | 52,67,07,019 | 1,47,477.97 |
| Fire Basic Cover | 52,67,07,019 | 2,31,751.00 |
| Earth Quake Cover | 52,67,07,019 | 21,068.00 |
| Impact Damage Due To Insured's Own Rail/Road Vehicles, Fork Lifts, Cranes, Stackers And The Like And Articles Dropped Therefrom | 52,67,07,019 | 20,226.00 |

SCHEDULE OF PREMIUM

| | |
|---------------|-------------|
| TOTAL PREMIUM | 5,25,390.00 |
| ADD :IGST | 94,570.00 |
| STAMP DUTY | 0.50 |
| TOTAL AMOUNT | 6,19,960.00 |

Total Sum Insured In Words : Indian Rupees Fifty-Two Crores Sixty-Seven Lakhs Seven Thousand Nineteen Only

Total Premium In Words : Indian Rupees Six Lakhs Nineteen Thousand Nine Hundred Sixty Only

Excess / Deductible :

The following minimum deductibles are applicable based on per Location Sum Insured of the policy. (except dwelling with individual owners)

| Sum Insured Band per Location (including endorsements, if any) | Material Damage | |
|--|-----------------|---------------------------------------|
| | % Of Claim | Subject to Minimum deductible in INR. |
| Upto 10 Cr | 5 | 10,000.00 |
| Above 10 Cr and upto 100 Cr | 5 | 25,000.00 |
| Above 100 Cr and upto 1500 Cr | 5 | 500,000.00 |
| Above 1500 Cr and upto 2500 Cr | 5 | 2,500,000.00 |
| Above 2500 Cr | 5 | 5,000,000.00 |

Place :

Date : 12/02/2021



IRDA-REGNO-556

For and on behalf of
The Oriental Insurance Company Limited

This is an electronically generated document (Policy Schedule).The Policy document duly stamped will be sent by post.

In case of any query regarding the Policy please call Toll Free No. 1800 11 8485 and 011 33208485.

CIN: U66010DL1947GOI007158 All the Amounts mentioned in this policy are in Indian Rupee

IRDA Regn. No. 556 - Now you can buy and renew selected policies online at www.orientalinsurance.org.in

Authorised Signatory

Page 2 of 4

Annexure 7: Change of Scope

| S. No | Description | Value of COS Approved (Rs in Crores) | Status of the work at site | Status of Approval |
|--------------|--|--------------------------------------|----------------------------|---|
| 1 | Service Road for PUP at Km.377.178 | 0.883 | Completed | PD NAHI has forwarded the proposal to the RO NHAH seeking approval for issuance of Change of Scope Notice to the Concessionaire. Ref Letter: NHAH/PIU/YTL/COS/Pkg-II/2020/261 Dated 06.06.2020 |
| 2 | SVUP at Km.360.360 and LVUP at 1km.360.500 | 7.59 | Completed | RO NAHI has forwarded the proposal to the Competent Authority seeking approval for issuance of Change of Scope Order to the Concessionaire. Ref Letter: NHAH/RO-NAG/4/COS/MAH-YTL/2020/217 Dated 22.05.2020 |
| 3 | Upgraded Ambulance | 0.48 | Provided | Proposal was Submitted by the Concessionaire vide letter No. DBL-MYHPL-HO/NHAH/Mahagaon Yavatmal/HAM/2019-20/51 Dated 03.01.2020 |
| 4 | Highway mini nest | 1.11 | Completed | Approved vide letter No: NHAH/RO/NGP/4/4/M-Y/COS-1/Highway Nest/2019-20/3143 Dated:17.02.2020 |
| Total | | 10.063 | | |

Annexure 8: Project Photos

